

Evelyn M. Loya Regulatory Affairs Case Manager Regulatory Affairs 555 West Fifth Street, GT14D6 Los Angeles, CA 90013-1011 Tel: 213.231.5979 ELoya@SoCalGas.com

May 30, 2023

Ms. Leuwam Tesfai Deputy Executive Director, Energy and Climate Policy California Public Utilities Commission 505 Van Ness Avenue San Francisco, CA 94102

Mr. Leslie Palmer Director, Safety and Enforcement Division California Public Utilities Commission 505 Van Ness Avenue San Francisco, CA 94102

RE: Southern California Gas Company and San Diego Gas & Electric Monthly Pipeline Safety Enhancement Plan Status Report – April 2023

Dear Ms. Tesfai:

Enclosed please find the Monthly Pipeline Safety Enhancement Plan Status Report of Southern California Gas Company (SoCalGas) and San Diego Gas & Electric Company (SDG&E) for April 2023 as required per Decision (D.) 12-04-021. D.12-04-021 requires SoCalGas and SDG&E to provide a Monthly Pipeline Safety Enhancement Plan update to the Commission's Energy Division and Safety and Enforcement Division as our plan is implemented.

Please feel free to reach out with any additional questions regarding this report.

Sincerely,

/s/ Evelvn M. Lova

Evelyn M. Loya Regulatory Affairs Case Manager

Attachment

CC:

Carlos Velasquez, CPUC – Energy Division
Jean Spencer, CPUC – Energy Division
Kristina Abadjian, CPUC – Energy Division
Elizabeth La Cour, CPUC – Energy Division
Andrew Ngo, CPUC – Energy Division
Arthur Fisher, CPUC – Public Advocates Office
Talal Harahsheh, CPUC – Public Advocates Office
Robert Pocta, CPUC – Public Advocates Office
Matthewson Epuna, CPUC – Safety and Enforcement Division

April 2023 PSEP Update

I. Introduction

Decision (D.)12-04-021 directs Southern California Gas (SoCalGas) and San Diego Gas & Electric (SDG&E) to provide monthly Pipeline Safety Enhancement Plan (PSEP) updates to the Commission's Energy Division and Safety and Enforcement Division as the plan is implemented.¹ Attached is the update for April 2023.

II. Current Project Status

SoCalGas and SDG&E have undertaken the following PSEP-related activities for the month of April 2023:

Pipelines (Appendix A):

- 1 New Pipeline construction activity (Stage 4)
- 21 pipeline projects are in construction (Stage 4)
- 15 pipeline projects are in close-out (Stage 5)

Valves (Appendix B):

- 1 New Valve construction activity (Stage 4)
- 30 valve projects are in construction (Stage 4)
- 13 valve projects are in close-out (Stage 5)

III. Costs

Actual project costs are tracked in SoCalGas and SDG&E's respective Regulatory Accounts and are provided in Appendices A, B, C, and summarized in Appendix D.

IV. Attachments

- Appendix A SoCalGas/SDG&E PSEP Pipeline Project List with Costs
- Appendix B SoCalGas/SDG&E PSEP Valve Project List with Costs
- Appendix C SoCalGas/SDG&E PSEP Records Review and Interim Safety Measure Costs
- Appendix D SoCalGas/SDG&E PSEP Total Project Costs Summary

V. Notes

¹D.12-04-021 at 7 and 12 (Ordering Paragraph 4).

Table 1 - SoCalGas Active Pipeline Projects

Pipeline Project	PSEP Mileage ⁽¹⁾	Project Lifecycle Stage ⁽²⁾	Predominant Vintage	Construction Start Date ⁽³⁾	Actuals ⁽⁴⁾ (in \$1,000)	Project-to-Date Actuals ⁽⁴ (in \$1,000)
		PSRMA Application (A	14-12-016)			
2000-A	15.42	Closed	1947	Jul-2013 A	-	26,490
42-66-1&2 Playa Del Rey Phase 1&2	0.06 0.13	Closed Closed	1947 1955	Oct-2013 A Mar-2013 A		830 1,001
Playa Del Rey Pliase 102	0.13	2016 Reasonableness Review Ap				1,001
1005	0.03	Closed	1951	Sep-2014 A		6,476
1011	0.08	Closed	1947	Jul-2014 A	-	2,657
1013	0.03	Closed	1956	Jul-2014 A	-	2,738
1014	0.00	Closed	1959	Oct-2014 A	-	928
1015	0.43	Closed	1954	Aug-2014 A	-	5,739
235 West	0.01	Closed	1957	Jun-2014 A	-	3,975
235W Sawtooth Canyon	0.33	Closed	1957	Oct-2014 A	-	2,050
2000-West Section 1,2,3 2001 West - A	14.59 0.01	Closed Closed	1945 1950	Jul-2014 A Apr-2014 A	-	24,904 822
2001 West-B Section 10,11,14	2.97	Closed	1950	Aug-2014 A		13,020
2003	0.25	Closed	1953	Aug-2014 A	-	9,702
33-120 Section 2	0.29	Closed	1940	Jun-2014 A	-	7,640
35-20-N	0.01	Closed	1963	Aug-2014 A	-	285
36-1032	0.69	Closed	1928	May-2014 A	-	10,879
36-37	0.01	Closed	1970	Apr-2014 A	-	1,201
36-9-09 North Section 2B	2.16	Closed	1953	Jun-2014 A	-	2,573
36-9-09 North Section 6A	0.92	Closed	1954	Mar-2015 A	-	2,809
38-539 41-30 A	2.62	Closed	1949	Oct-2014 A	-	16,911
41-30-A 44-654	0.02	Closed Closed	1951 1957	Jul-2014 A Jun-2014 A	-	484 2,068
44-654 45-120 Section 1	0.03	Closed	1937	Jun-2014 A Mar-2014 A	-	6,429
45-120X01	0.01	Closed	1930	Sep-2013 A		857
406 Section 1,2,2A,4,5	1.20	Closed	1951	Aug-2014 A	-	10,507
407	3.00	Closed	1951	Mar-2014 A	-	6,966
Playa Del Rey Phase 5	0.12	Closed	1955	Mar-2015 A	-	5,313
		2017 Forecast Application	n (A.17-03-021)			
127-P1B-01	0.00	5-Close-Out	1944	Aug-2021 A	5	518
2000-C, D & E					-	C
2000-C-P2						
2000-C-P2-Hydrotest	21.68	Closed	1947	May-2019 A	-	14,725
2051-P2-CROSSOVER TEST	0.14	1-Initiation & Business Case	1947	Jun-2025	(56)	199
2000-C-CHLA-P2 2000-D-BADL-P2	4.86 7.76	Closed 5-Close-Out	1947 1947	Jan-2020 A	- 8	5,858 20,597
2000-D-BADL-P2 2000-Moreno Replacement	0.08	Closed	1947	Sep-2021 A May-2020 A		7,305
36-1002-P1B-01 ⁽¹²⁾	16.30	5-Close-Out	1928	Sep-2020 A	3	13,504
36-37-P1B-11A	1.50	Closed	1927	Jun-2019 A	-	16,970
36-37-P1B-11B	4.85	Closed	1927	Jul-2018 A	-	33,270
36-37-P1B-11C	1.61	Closed	1927	Jun-2019 A	8	24,524
36-37-P1B-12 ⁽¹³⁾	31.55	5-Close-Out	1927	Feb-2019 A	9	22,971
36-37-P1A-REPLACEMENT	0.15	2-Preliminary Design & Option Selection	1960	Oct-2023	18	282
38-514-P1B-03	1.40	Closed	1945	Sep-2019 A	-	6,214
38-556-P2-01	5.60 6.12	Closed	1956	Aug-2019 A	-	8,257 13,197
38-960-P1B-01 43-121-P1B-01	0.27	Closed Closed	1928 1930	Jul-2018 A Jul-2019 A		4,894
45-1001-P1B-01 & 36-1001-P1B-01	1.57	5-Close-Out	1925	Mar-2020 A		7,559
7043-P1B-01	0.00	Closed	1928	Oct-2019 A	-	558
	II.	2018 Reasonableness Review Ap				l.
1004	9.03	Closed	1945	May-2015 A	-	14,026
2000-C	7.59	Closed	1947	Jan-2017 A	-	14,027
2000-West Santa Fe Springs Stn	0.20	Closed	1947	Oct-2016 A	-	9,461
2001 West-B Section 17,18,19	1.80	Closed	1952	Aug-2015 A	=	5,126
2003 Section 2	0.09	Closed	1957	Jul-2015 A	-	2,938
30-18 Section 1	2.00	Closed	1943	Jul-2014 A	-	26,022
30-18 Section 3	0.01	Closed	1943	Oct-2016 A	-	2,492
31-09	0.21	Closed	1969	Jul-2015 A	-	3,779
32-21 Section 1	1.56	Closed	1948	May-2015 A	-	10,379
32-21 Section 2 32-21 Section 3	1.60 2.39	Closed	1948 1948	Jun-2016 A Sep-2016 A	-	5,503 3,858
32-21 Section 3 33-120 Section 3	0.52	Closed Closed	1948	Sep-2016 A Jun-2017 A	-	7,472
33-120 Section 3 36-1002	0.03	Closed	1928	Jun-2017 A Jun-2015 A		2,03
36-9-09 North Section 1	5.98	Closed	1920	May-2015 A	-	53,883
36-9-09 North Section 3	2.96	Closed	1927	Dec-2014 A	-	27,256
36-9-09 North Section 4						,,
36-9-09 North Section 4A	0.58	Closed	1940	May-2017 A		4,659
36-9-09 North Section 4B	0.46	Closed	1940	Sep-2014 A	-	10,35
36-9-09 North Section 5A	1.49	Closed	1960	Feb-2016 A	-	14,289
36-9-09 North Section 7A	1.07	Closed	1932	Sep-2016 A	-	11,701
36-9-09 North Section 7B	3.19	Closed	1932	May-2015 A	-	26,158
36-9-09 South ⁽¹¹⁾	1.24	Closed	1951	Apr-2016 A	-	2,349
36-9-09-JJ ⁽¹¹⁾	0.46	Closed	1920	Jun-2016 A	=	1,936
37-07	3.22	Closed	1945	Sep-2014 A	-	31,300

Table 1 - SoCalGas Active Pipeline Projects (continued)

Table 1 - SoCalGas Active Pipeline Pro	-					
Pipeline Project	Mileage ⁽¹⁾	Project Lifecycle Stage ⁽²⁾	Predominant Vintage	Construction Start Date ⁽³⁾	Actuals ⁽⁴⁾ (in \$1,000)	Project-to-Date Actuals ⁽⁴⁾ (in \$1,000)
37-18	4.06	Closed	1945	Oct-2014 A	-	50,386
37-18-F	2.08	Closed	1946	Aug-2016 A	-	7,617
37-18 Section 5	0.23	Closed	1945	Apr-2017 A	-	8,393
38-KWB-P1B-01 ⁽¹¹⁾	15.23	Closed	1939	Oct-2015 A	-	1,893
38-200	0.37	Closed	1945	Apr-2016 A	=	8,588
38-501 Section 1	0.32	Closed	1952	Jun-2015 A	=	5,400
38-501 Section 2	2.12	Closed	1952	Aug-2016 A	-	17,033
38-504	0.38	Closed	1952	Sep-2016 A	-	5,756
38-512	4.92	Closed	1929	Mar-2015 A	-	32,431
38-512 Section 3 ⁽¹¹⁾	0.04	Closed	1929	Sep-2017 A	9	91
38-514 Section 1	0.09	Closed	1945	May-2016 A	-	2,182
38-514 Section 2	2.84	Closed	1945	Feb-2016 A	-	12,749
38-931	2.41	Closed	1942	Jan-2017 A	-	7,416
41-17 ⁽¹³⁾	2.62	Closed	1955	Sep-2016 A	-	2,758
41-116	0.01	Closed	1957	Oct-2016 A	-	229
43-121 North	1.01	Closed	1930	Aug-2016 A	=	16,002
43-121 South	1.48	Closed	1930	Aug-2014 A	-	35,859
44-137	1.04	Closed	1950	Nov-2014 A	-	27,673
44-687	0.30	Closed	1946	Sep-2014 A	=	5,905
44-720	1.49	Closed	1947	Jun-2015 A	-	10,994
404 Section 1	0.03	Closed	1944	Sep-2015 A	=	2,869
404 Section 2	2.98	Closed	1944	Sep-2015 A	-	4,057
404 Section 2A	0.82	Closed	1944	Mar-2017 A	=	2,562
404 Section 3A	0.56	Closed	1944	Aug-2016 A	=	5,566
404 Section 3 & 8A	0.55	Closed	1944	Feb-2014 A	-	2,606
404 Section 4&5	7.32	Closed	1944	Sep-2015 A	-	6,688
404 Section 9	0.41	Closed	1944	Jun-2016 A	-	2,034
406 Section 3	0.43	Closed	1949	Jun-2016 A	-	2,611
6914 Installation	11.74	Closed	N/A	Sep-2015 A	-	84,848
85 South Newhall	0.17	Closed	1930	Dec-2014 A	-	9,889
44-137 Caltrans Removal	0.01	Closed	1950	May-2019 A	-	490
	1	2019 GRC Application (A				
1011-P2-01	1.77	Closed	1947	Jun-2020 A	0	5,347
1030-P2-Hydro ⁽⁸⁾	22.91	3-Detailed Design & Procurement	1955	May-2023	46	2,416
225-North-P2A ⁽⁸⁾⁽⁹⁾	8.11	2-Preliminary Design & Option Selection	1959	Jun-2028	(11)	1,544
235 West Section 3						
L235W-P2-SEC 3 TEST	26.69	4-Construction	1957	Aug-2022 A	650	19,773
L235W-P2-Littlerock Station	0.02	1-Initiation & Business Case	1957	Aug-2024	13	28
235E-P2-North Needles Repl ⁽¹⁵⁾	0.05	5-Close-Out	1960	May-2020 A	10	3,081
235E-P2-Newberry Springs Repl ⁽¹⁵⁾	0.56	5-Close-Out	1960	May-2021 A	12	13,812
2000-E	8.87	5-Close-Out	1947	Apr-2021 A	7	19,851
2000-P2-02					-	-
2000 Chino Hills	10.95	4-Construction	1947	Sep-2021 A	173	30,738
2000 Blythe to Cactus City Hydrotest	65.09	5-Close-Out	1947	Jan-2021 A	(144)	45,223
2000-E Cactus City Compressor Station	0.51	4-Construction	1947	Apr-2021 A	3,169	28,342
2001E-P2-Blythe to 1030 Hydro ⁽⁸⁾	36.85	4-Construction	1954	Jun-2022 A	279	21,864
2001W-P2-Cactus To 1030 Hydro ⁽⁸⁾						92
2001 West - C, D & E ⁽⁷⁾ 2001WC-P2	0.52	Classed	4052	Feb-2020 A	<u> </u>	1,185
	8.53 4.86	Closed	1953			9,175 4,640
2001WC-CHLA-P2 2001W-D-P2	9.40	Closed	1947	Mar-2020 A	2 002	
		4-Construction	1950	Mar-2023 A Mar-2023 A	3,002	5,309
2001 W-D-BADL-P2 2001 West - E	5.21 8.85	3-Detailed Design & Procurement 4-Construction	1950 1953	Jun-2022 A	3,767 346	7,071 15,056
2005-P2-Hydrotest	0.31	Closed	1950	Jul-2020 A	340	3,437
				Sep-2021 A	- 4	
36-1032-P1B-11 36-1032-P1B-12	2.24 4.60	5-Close-Out Closed	1939 1943	Apr-2021 A	18	3,521 31,547
36-1032-P1B-12 36-1032-P1B-13	3.57	4-Construction	1928	Sep-2021 A	45	19,900
36-1032-P1B-14 Replacement	3.37	4-Construction	1320	3ep-2021 A	45	13,300
36-1032-F18-14 Replacement	0.91	4-Construction	1928	Nov-2021 A	68	14,339
36-1032-P1B-14-Z	0.93	3-Detailed Design & Procurement	1928	Apr-2024	3	14,333
36-9-09N-P1B-12	0.92	Closed	1920	Jul-2019 A	3	13,083
36-9-09N-P1B-14	1.84	Closed	1920	Nov-2019 A		24,203
36-9-09N-P1B-15	0.46	4-Construction	1920	Mar-2020 A	625	19,586
36-9-09N-P1B-16	1.73	Closed	1920	Oct-2019 A		23,091
407-P2-01	4.27	Closed	1951	May-2020 A		6,263
5000-P2-Blythe Repl ⁽⁸⁾	0.02	4-Construction	1953	Oct-2021 A	63	9,520
85 Elk Hills to Lake Station ⁽¹⁰⁾	13.03	3-Detailed Design & Procurement	1931	Sep-2023	344	34,913
03 EIK THIIS TO EAKE STATION	15.05			3CP 2023	344	54,513
(17)		2024 GRC Application (A				
103-P1B-01 ⁽¹²⁾	9.30	Closed	1941	May-2019 A		1,490
133-P2-01	3.22	3-Detailed Design & Procurement	1946	Sep-2023	33	1,126
159 Goleta Storage Piping Replace	0.13	2-Preliminary Design & Option Selection	1950	Mar-2025	15	50
L1004-P1B-Section 2 Repl	2.31	3-Detailed Design & Procurement	1944	May-2024	71	2,210
L1004-Mesa Station GRC	0.04	2-Preliminary Design & Option Selection	1970	Apr-2024	9	41
1004-P2-01	0.43	2-Preliminary Design & Option Selection	1944	Aug-2024	17	197
1005-P2	15.24	3-Detailed Design & Procurement	1951	Jan-2024	(25)	2,920
2000-D	3.18	Closed	1947	Sep-2017 A	-	10,337
2001 West - C	16.80	Closed	1953	Feb-2019 A	-	13,191
2001 West - D	4.36	Closed	1950	Feb-2019 A	-	6,943
2006	0.11	Closed	1953	Sep-2019 A	-	5,406

Table 1 - SoCalGas Active Pipeline Projects (continued)

Pipeline Project	Mileage ⁽¹⁾	Project Lifecycle Stage ⁽²⁾	Predominant Vintage	Construction Start Date ⁽³⁾	Actuals ⁽⁴⁾ (in \$1,000)	Project-to-Date Actuals ⁽⁴ (in \$1,000)
225-South-P2A ⁽⁹⁾	10.63	2-Preliminary Design & Option Selection	1959	Jun-2027	(28)	774
PSEP-L225-P2-North Coles Levee	0.07	3-Detailed Design & Procurement	1965	Jun-2024	49	1,043
235E-P2-01 Hydro	58.08	3-Detailed Design & Procurement	1960	Apr-2027	-	2,362
235E-P2-02 Hydro	56.35	3-Detailed Design & Procurement	1960	Apr-2028	-	1,458
235E-P2-Kelso Repl	0.10	3-Detailed Design & Procurement	1960	Apr-2024	22	1,068
257-P2-01	0.02	2-Preliminary Design & Option Selection	1961	Apr-2024	19	237
30-18 Section 2	0.62	Closed	1943	Jan-2018 A	-	10,906
33-120 Section 1	0.24	Closed	1930	Sep-2017 A	-	12,477
33-121	0.48	Closed	1955	Jan-2018 A	-	4,589
36-1032 Section 4	0.31	Closed	1953	Jul-2017 A	-	6,106
36-9-09 North Section 5C	0.62	Closed	1932	Dec-2016 A	-	7,749
36-9-09 North Section 5B-02 36-9-09 North Section 6B	0.28 1.73	Closed Closed	1932 1955	Nov-2018 A Oct-2017 A	-	5,999
36-9-09 North Section 6B 36-9-09-North-GRC	0.52	1-Initiation & Business Case	1955	Jun-2025	22	15,916 59
36-9-21	0.46		1950		22	6,797
37-18-K	1.93	Closed Closed	1949	Aug-2017 A Mar-2018 A		16,813
38-100-P2-01	0.00	3-Detailed Design & Procurement	1960	Jun-2023	67	825
38-101-P1B-01	4.53	Closed	1921	May-2019 A	07	14,467
38-101-P1B-03 ⁽¹²⁾	9.51	2-Preliminary Design & Option Selection	1921	Jul-2024	16	310
38-143-P1B-01	8.08		1935	Oct-2024	17	1,262
		2-Preliminary Design & Option Selection				
PSEP-SL38-362-GRC 38-504-GRC-Lacey	7.31 0.89	2-Preliminary Design & Option Selection 1-Initiation & Business Case	1956 1954	Nov-2027 Mar-2025	(37)	310 75
38-539-P2-01	12.57		1954	Aug-2024	85	861
38-539-P2-01 38-952-P2-01	9.22	2-Preliminary Design & Option Selection 2-Preliminary Design & Option Selection	1947	Aug-2024 May-2027		534
				·	(1) 51	
38-2101-P2A 41-256-ID121IE-GRC	9.00	3-Detailed Design & Procurement	1947	Aug-2023		1,651
41-256-ID121IE-GRC 41-6000-1-P2A ⁽¹¹⁾	0.04 7.43	2-Preliminary Design & Option Selection	1959	Apr-2024	(2)	164 2,788
41-6000-1-P2A ⁽¹¹⁾ 3000E-P2A-NEEDLES TO ESSEX	7.43	3-Detailed Design & Procurement 3-Detailed Design & Procurement	1948 1957	Sep-2023 Apr-2025	17	2,788 1,446
	27.54				21	<u> </u>
3000E-P2A-ESSEX TO KELBAKER		3-Detailed Design & Procurement	1957	Apr-2025		988
3000E-P2A-KELBAKER TO LUDLOW	30.16	3-Detailed Design & Procurement	1957	Apr-2026	12	1,051
3000E-P2A-LUDLOW TO NEWBERRY	30.97	3-Detailed Design & Procurement	1957	Apr-2026	40	1,084
4000-P2A-ORD MTN TO NEWBERRY STN	12.08	2-Preliminary Design & Option Selection	1960	Apr-2026	89	1,082
4000-P2A- LUCERNE VLY TO ORD MTN	7.65	2-Preliminary Design & Option Selection	1960	Apr-2026	(20)	583
4000-P2A-APPLE VLY TO LUCERNE VLY	18.12	2-Preliminary Design & Option Selection	1960	Apr-2026	4	962
4000-P2A-FONTANA STN TO HESPERIA	9.97	2-Preliminary Design & Option Selection	1960	Apr-2026	12	783
4000-P1A-Yorba Station Piping	0.01	2-Preliminary Design & Option Selection	1961	Aug-2024	35	176
41-6000-2 Abandonment ⁽¹¹⁾	27.78	Closed	1948	Aug-2018 A	-	14,156
41-6000-2 Tie Over	1.52	Closed	1949	Oct-2017 A	-	19,549
41-6001-2	0.01	Closed	1967	Oct-2017 A	-	723
43-121N-P1A-02	0.13	Closed	1930	Apr-2017 A	-	5,022
43-121N-P1A-03	0.15	Closed	1930	Apr-2017 A	-	4,798
43-121N-P1A-04	0.77	Closed	1930	Aug-2017 A	-	12,822
44-306/44-307-P1B	6.96	3-Detailed Design & Procurement	1962	Feb-2024	236	21,633
44-707-P2-01	0.00	2-Preliminary Design & Option Selection	1969	May-2024	20	266
44-729-P2-01	0.01	2-Preliminary Design & Option Selection	1958	Jun-2024	19	642
44-788-ID371OC-GRC	0.02	2-Preliminary Design & Option Selection	1950	Aug-2024	16	117
44-1008-P1B-01 ⁽¹³⁾	51.61	2-Preliminary Design & Option Selection	1937	Nov-2025	-	0
45-120 Section 2	3.59	Closed	1930	Sep-2014 A	-	91,957
404 Section 4A	0.78	Closed	1944	Aug-2018 A	-	18,682
404-P2-01	6.07	3-Detailed Design & Procurement	1944	Jul-2024	(14)	1,254
406-P2-01						
L406-GRC-Section 11	3.69	2-Preliminary Design & Option Selection	1951	Mar-2025	21	365
L406-GRC-Section 12	1.39	2-Preliminary Design & Option Selection	1951	Mar-2025	6	309
L406-GRC-Section 13	1.92	2-Preliminary Design & Option Selection	1951	Mar-2025	15	245
L406-GRC-Section 14	4.57	2-Preliminary Design & Option Selection	1951	Mar-2025	11	240
L406-GRC-Section 15	1.65	2-Preliminary Design & Option Selection	1951	Mar-2025	10	236
L406-GRC-Section 16	1.10	2-Preliminary Design & Option Selection	1951	Mar-2025	8	240
404-406 Somis Station	0.14	Closed	1951	Aug-2018 A	-	9,388
6921 Dowden & Kershaw	0.01	Closed	N/A	Apr-2018 A	-	2,265
85 Lake Stn to Grapevine	30.04	3-Detailed Design & Procurement	1931	Jun-2026	3	3,712
PG&E LINE 306						25,040
Goleta	0.28	Closed	1944	May-2019 A	-	6,074
		Future Filing				
2000 Bridge	0.38	3-Detailed Design & Procurement	1947	Apr-2024	28	3,187
2000-0.18-BO Crossover Piping	0.03	3-Detailed Design & Procurement	1947	Dec-2026		
128-P1B-01	0.44	4-Construction	1945	Dec-2020 A	57	5,686
L1004-P1A Section 1 & 3 Hydro	2.50	Closed	1944	May-2020 A	-	5,239
225	3.24	3-Detailed Design & Procurement	1959	Mar-2025	10	2,706
235W-P2-01						
235 West Section 1	24.64	2-Preliminary Design & Option Selection	1957	Jun-2026	90	738
235 West Section 2	20.35	2-Preliminary Design & Option Selection	1957	Jun-2026	-	(0)
2001 West Santa Ana River Crossing	0.55	5-Close-Out	1950	Sep-2021 A	27	39,306
31-08-P1A-01	0.01	Closed	1949	Jul-2020 A	-	1,683
31-09-C	1.35	Closed	1968	May-2020 A	-	3,758
31-25-P1A-Pomona	0.16	2-Preliminary Design & Option Selection	1920	Jun-2024	47	333
31-6349-P1A-Repl	0.01	5-Close-Out	1955	May-2021 A	-	159
32-09-P1A-LINCOLN AVE	0.01	1-Initiation & Business Case	1956	Jul-2024	8	
		+				

SoCalGas and SDG&E PSEP Monthly Pipeline Safety Plan Status Report to the Commission for April 2023

Appendix A - SoCalGas/SDG&E PSEP Pipeline Project List with Costs as of April 2023

Table 1 - SoCalGas Active Pipeline Projects (continued)

Pipeline Project	Mileage ⁽¹⁾	Project Lifecycle Stage ⁽²⁾	Predominant Vintage	Construction Start Date ⁽³⁾	Actuals ⁽⁴⁾ (in \$1,000)	Project-to-Date Actuals ⁽⁴⁾ (in \$1,000)
33-750	0.93	Closed	1946	May-2021 A	1	5,927
33-750-P1A-Haskell Stn	0.09	4-Construction	1946	Jul-2022 A	397	15,746
35-20-AB-P1A-Dana Point	0.07	2-Preliminary Design & Option Selection	1968	Aug-2024	(7)	209
35-6520BP1 Stn Piping-P1A	0.03	2-Preliminary Design & Option Selection	1969	May-2024	0	221
36-9-09 North Section 5B-01	0.17	5-Close-Out	1932	Mar-2021 A	73	5,390
38-1102-P1B-01	0.04	Closed	1963	Feb-2021 A	(0)	2,767
41-35-1-P1A-Fontana	0.45	2-Preliminary Design & Option Selection	1948	Jun-2024	19	330
44-675-Lateral	0.01	2-Preliminary Design & Option Selection	1937	Sep-2024	11	72
L512-P1A-Replacement	0.03	2-Preliminary Design & Option Selection	1948	Sep-2024	22	198
85 ⁽¹⁰⁾	37.66	2-Preliminary Design & Option Selection	1931	Jan-2024	-	0
Alhambra Stn Piping-P1A-Repl	0.02	4-Construction	1948	Apr-2023 A	717	1,291
Indian St ID 822IE-P1A-Piping Repl	0.01	3-Detailed Design & Procurement	1959	Apr-2024	27	795
Total SoCalGas Active Pipeline Projects					15,031	1,995,376

Table 2 - SDG&E Active Pipeline Projects

Pipeline Project	Mileage ⁽¹⁾	Project Lifecycle Stage ⁽²⁾	Predominant Vintage	Construction Start Date ⁽³⁾	Actuals ⁽⁴⁾ (in \$1,000)	Project-to-Date Actuals ⁽⁴ (in \$1,000)
		2016 Reasonableness Review App	lication (A.16-09-00	05)		
49-14	0.03	Closed	1959	Sep-2014 A	-	4,622
49-22(11)	4.05	Closed	1951	Apr-2014 A	-	4,996
49-32	0.09	Closed	1950	Jun-2014 A	-	4,347
	·	2018 Reasonableness Review App	lication (A.18-11-0:	10)		
49-11	0.96	Closed	1969	Jun-2015 A		6,301
49-13	3.17	Closed	1959	Jul-2015 A		23,586
49-15	1.78	Closed	1950	Feb-2016 A		34,800
49-15 Transmission	1.01	Closed	1950	Nov-2015 A		8,816
49-28	2.67	Closed	1932	Sep-2014 A		47,081
		2024 GRC Application (A				, , , , , , , , , , , , , , , , , , , ,
49-16 Pipeline	1.00	Closed	1948	Mar-2015 A	-	29,710
49-16 4th & Palm	0.10	Closed	1958	Jan-2018 A	-	8,265
49-16 Gate Station	1.74	Closed	1955	Nov-2015 A	-	5,560
49-17 East	5.17	Closed	1948	Jun-2015 A	-	70,784
49-17 West	1.67	Closed	1948	Oct-2014 A	_	36,962
49-25	1.75	Closed	1960	Aug-2014 A		25,195
49-26	3.45	Closed	1958	Oct-2014 A	-	35,044
49-26 Abandonment	0.09	Closed	1330	000 201174		3,067
49-28 Abandonment	0.07	Closed	1932	Nov-2017 A	-	2,379
49-32-L	0.21	Closed	1965	Aug-2016 A		8,175
13 32 2	0.22	Future Filing		Aug 2020 A		0,273
49-17-P1A-REPLACEMENT	0.003	1-Initiation & Business Case	1949	Oct-2024	0	10
49-339-P1A-REPLACEMENT	0.015	1-Initiation & Business Case	1968	Apr-2024	1	
		Line 1600			_	
1600 South		1			-	0
1600 ⁽⁶⁾					(6	
1600-P1B-Rainbow	3.88	4-Construction	1949	Apr-2022 A	214	'
1600-P1B-Couser Cyn North	2.57	2-Preliminary Design & Option Selection	1949	Jan-2024	65	
1600-P1B-MCAS South	0.91	3-Detailed Design & Procurement	1949	Aug-2023	253	3,594
1600-P1B-Rice Cyn	3.28	2-Preliminary Design & Option Selection	1949	Feb-2024	41	2,231
1600-P1B-Couser Cyn South	2.58	2-Preliminary Design & Option Selection	1949	Jan-2024	110	2,053
1600-P1B-Lilac Rd	6.11	4-Construction	1949	Nov-2022 A	1,319	39,927
1600-P1B-La Honda And Lincoln	1.65	4-Construction	1949	Dec-2021 A	345	32,530
1600-P1B-Midway Dr	3.30	Closed	1949	Feb-2020 A	-	35,306
1600-P1B-Pomerado Rd North	5.84	5-Close-Out	1949	May-2021 A	257	72,020
1600-P1B-Daley Ranch	3.19	4-Construction	1949	Jan-2023 A	542	6,602
1600-P1B-Moosa Creek	0.96	4-Construction	1949	Jan-2023 A	759	6,246
1600-P1B-Bear Valley Pkwy	3.67	5-Close-Out	1949	Nov-2020 A	5	40,675
1600-P1B-Pomerado Rd South	4.51	4-Construction	1949	Aug-2021 A	30	50,464
1600-P1B-Scripps Poway Pkwy	3.71	4-Construction	1949	Nov-2021 A	59	
1600-P1B-Black Mtn	5.14	Closed	1949	Apr-2020 A	4	
1600-P1B-MCAS North	1.07	4-Construction	1949	May-2023	462	4,722
1600-P1B-MCAS Central	1.88	3-Detailed Design & Procurement	1949	May-2023	452	5,097
1600-P1B-Kearny Mesa	2.42	Closed	1949	Jun-2020 A	6	
1600-P1B-Serra Mesa	4.41	Closed	1949	Jun-2020 A	(1	
Total SDG&E Active Pipeline Projects					4,915	887,275

Tables 1 and 2 - Project Footnotes:

- (1) The mileage column was renamed "PSEP Current Mileage," formerly labeled "PSEP Mileage as filed," and updated to reflect the current reporting month's mileage. The mileage reported is the sum of test, replacement, and abandonment miles (except for extensive incidental abandonment). The mileage is subject to change based on various factors including, but not limited to, engineering drawings, construction, and closeout. Numbers may not add exactly due to rounding.

 (2) Project Lifecycle Stage represents the stages of a pipeline project's lifecycle: Stage 1-initiation & Business Case, Stage 2-Preliminary Design and Option Selection & Option Selection, Stage 3-Detailed Design and Procurement,
- (2) Project Lifecycle Stage represents the stages of a pipeline project's lifecycle: Stage 1-Initiation & Business Case, Stage 2-Preliminary Design and Option Selection & Option Selection, Stage 3-Detailed Design and Procurement, Stage 4-Construction, Stage 5-Close-out, and Closed. As of October 2020, Stage 1 is renamed to "Initiation & Business Case", Stage 2 is renamed to "Preliminary Design and Option Selection & Option Selection" and Stage 3 is renamed to "Detailed Design & Procurement".
- renamed to "Detailed Design & Procurement".

 (3) The "A" at the end of the date indicates that construction has begun or completed. Dates reflected are estimates and subject to change based on various planning and execution factors.
- (4) Total project-to-date costs include direct costs, indirect costs, and applicable loaders.
- (6) In compliance with D.18-06-028, which denied the Pipeline Safety and Reliability Project (PSRP) Application, SDG&E and SoCalGas submitted its Line 1600 Test or Replacement Plan to SED in September 2018. In January 2019, the SED transmitted a Response Letter to SDG&E and SoCalGas approving the proposed plan as submitted. In D.20-02-024 the Commission opened a Phase 2 in A.15-09-013 to examine the cost forecast associated with the Line 1600 plan while allowing construction to proceed as planned under SED's oversight.
- (7) This line has been split into individual projects. The line still holds some actual costs which will be transferred to the individual projects in the future.
- (8) This project was filed in the 2019 General Rate Case (GRC) proceeding (A.17-10-008) as a 4th year project (2022).
- (9) All the costs for project 225-South-P2A are captured under project 225-P2A-North. In the future, the cost will be split.
- (10) All the costs for project 85 are captured under project 85 Elk Hills to Lake Station. In the future, the cost will be split. Note: 85 South Newhall is a different project.
- (11) The scope for this project is abandonment only.
- (12) The scope for this project is de-rate only.
- (13) The scope for this project is combination of abandonment and de-rate.
- (14) TBD Information will be updated in the future.
- (15) Project approved for acceleration through Commission approval of Advice Letter 5617.

Table 3 - SoCalGas Pipeline Projects Remediated or Removed

Table 3 - SoCalGas Pipeline Projects Remediated or Removed Pipeline Project	Actuals ⁽¹⁾	Project-to-Date Actuals ⁽¹⁾
F	(in \$1,000)	(in \$1,000)
119 North-P2-01	(4-7555)	- 21
169		
173-P2-01		- 6
1003		
1003LT2		
1017BP1		
1017BP2		
1017BP3		
1017BR4		
1017BR5		
10178R6		
1017BR7		
1018 1020		02
L1020B02-P1A-Los Alamitos Stn		93
1024		- 24
1025		- 2
1167 West Del Rey Jntn-P1A		- 46
1170 ID502T-P1A-Stn Piping Repl		- 11
1171LT2		- 11
1171LT1BP2		- 0
1172 BP2ST1		
1172 BP2ST2		- 2
1172 BP2ST3		†
1172 BP2ST4		
1172 BP3		1
1172 ID 2313		- 17
1176B02-P1A-Carson		- 50
203-P2A		- 10
214-P2A		- 11
225-P2-03		- 166
235 East		- 9
247		- 0
2001 East		- 115
2001E-P2-Blythe Repl		125
2003 ID2040-P1A-Los Angeles		- 47
30-02		
30-02-U		
30-09-A		
30-32		- 0
30-6200		
30-6209		
30-6292		
30-6543		
30-6799		
30-6799BR1		
30-69-1 P1A Replace		- 6
32-90		
33-6263		- 6
35-10		- (0
35-20 25-20 A		- 17
35-20-A 35-20-A1		- 28
35-20-WBP1ST1 Lateral		+
35-20-WBP1511 Lateral 35-39		- 9
35-39 35-40		+
35-6405		1
35-6407 Stn Piping-P1A		- 7
35-6520		- 43
36-7-04		43
36-1006		- 0
36-6588		<u> </u>
36-8-01		1
36-8-01-C		1
36-8-06		1
36-9-06		- (C
36-9-06-A		- (0
36-9-09 North Section 2A		- (0
36-9-21BR1		,,
37-04		†
37-18 J		- 54
37-6180		-
38-116-1-P2-01		- 28
	l .	

Table 3 - SoCalGas Pipeline Projects Remediated or Removed (continued)

Pipeline Project		Project-to-Date Actuals ⁽¹⁾
	(in \$1,000)	(in \$1,000)
38-351		
38-508		
37-49		
38-516 38-523	-	0
38-528 38-528	-	63 24
38-552	-	24
38-931-P18-01	_	99
38-959		33
317		
3000-261.73-BO		
3000-261.73-BR		
41-04-1	-	11
41-05	-	6
41-05-A		
41-17-A2	-	5
41-17-F	-	(0)
41-17-FST1		
41-19	-	43
41-25	-	(0)
41-25-A		
41-30		92
41-35-1-KST2		
41-55		
41-80	-	46
41-83		
41-84		
41-84-A		
41-90		
41-101		
41-116BP1	-	(0)
41-117		
41-128		
41-141		
41-181	-	35
41-201	-	(0)
41-207BR1	-	88
41-198 41-199		
41-199 41-6001-1-P2A		45
41-0001-1-P2A 41-6001-1A-P2A	-	15 11
41-0001-14-72A	-	56
41-6501	_	43
42-12		72
42-46		
42-46-F		
42-57		
43-1106		
43-34		
44-719	-	1
44-1008 Section 2B	-	0
45-163	-	(0)
45-163-NEWHALL STN-GRC	(0)	9
408XO1		
ID-432T Stn Piping-P1A	-	27
4000	-	128
53		
6100		
765-8.24-80		
765BR4 775		
775B01		
8107		
Devore Metering Stn-P1A		48
Holder Stn Piping-P1A		44
Total SoCalGas Pipeline Projects Remediated or Removed (1)	(0)	1,849

SoCalGas and SDG&E PSEP Monthly Pipeline Safety Plan Status Report to the Commission for April 2023

Appendix A - SoCalGas/SDG&E PSEP Pipeline Project List with Costs as of April 2023

Table 4 - SDG&E Pipeline Projects Remediated or Removed

rable 4 obdaz i ipeline i rojecto kemediated of kemoved		
Pipeline Project	Actuals ⁽¹⁾ (in \$1,000)	Project-to-Date Actuals ⁽¹⁾ (in \$1,000)
49-18		
49-19		
49-27	-	(0)
49-32		
Total SDG&E Pipeline Projects Remediated or Removed	-	(0)

Tables 3 and 4- Project Footnotes:

⁽¹⁾ Total project-to-date costs include direct costs, indirect costs, and applicable loaders.

Table 1 - SoCalGas Active Valve Projects

Valve Project	PSEP Valves ⁽¹⁾	Project Lifecycle Stage ⁽²⁾	Construction Start Date ⁽³⁾	Actuals ⁽⁴⁾ (in \$1,000)	Project-to-Date Actuals ⁽⁴⁾ (in \$1,000)
	201	.6 Reasonableness Review Application (A.16-09-005)		
V-235-335 Palmdale	6	Closed	Jun-2014 A	_	7,536
V-Arrow & Haven	1	Closed	May-2014 A	-	1,158
V-Bain Street Station	2	Closed	Dec-2013 A	-	1,064
V-Brea Station-1013	1	Closed	Oct-2014 A	-	295
V-Chino Station	5	Closed	Dec-2013 A	-	1,237
V-Haskell Station	2	Closed	Jan-2014 A	-	805
V-Moreno Large	1	Closed	Jan-2014 A	-	617
V-Moreno Small	2	Closed	Jan-2014 A	-	861
V-Pixley Station	3	Closed	Nov-2014 A	-	1,560
V-Prado Station	5	Closed	Jan-2014 A	-	1,411
V-Puente Station	2	Closed	Jun-2014 A	-	19
V-Santa Fe Springs	3	Closed	Mar-2014 A	-	831
V-SGV	3	Closed	Feb-2015 A	-	5,729
V-Victoria Station	4	Closed	Dec-2014 A	-	1,740
V-Whitewater Station	3	Closed	Mar-2014 A	-	816
	201	8 Reasonableness Review Application (A.18-11-010)		
V-L1014 Brea	6	Closed	Nov-2015 A	-	7,301
V-L1018-P1B-Dana Point Station	1	Closed	Oct-2016 A	-	735
V-L1020	1	Closed	Mar-2015 A	-	1,665
V-L225 Bundle-P1B	3	Closed	Aug-2016 A	-	2,565
V-235-335 East	7	Closed	Oct-2016 A	-	3,991
V-L2000 Beaumont 2015	3	Closed	Aug-2015 A	-	2,741
V-2001W Seg 10-11	1	Closed	Jan-2017 A	-	1,622
V-L2003 East	7	Closed	Sep-2015 A	-	4,443
V-L2003 West	6	Closed	Oct-2015 A	-	3,932
V-404 Ventura	4	Closed	Feb-2016 A	-	4,654
V-404-406 Ventura 2016 Bundle	3	Closed	Oct-2016 A	-	974
V-406 Ventura	5	Closed	Nov-2015 A	-	3,910
V-L4000 MP 45.36	1	Closed	Sep-2016 A	-	1,387
V-L4000 MP 53.00	3	Closed	May-2015 A	-	1,371
V-L4000 MP 80.08 MLV	3	Closed	May-2015 A	-	1,246
V-L6916-P1B	3	Closed	Nov-2016 A	-	2,798
V-L7000 Bundle-P1B	2	Closed	Sep-2016 A	-	1,881
V-Alhambra Station	3	Closed	Apr-2015 A	-	3,607
V-Aviation-P1A-Aviation and Boardwalk	2	Closed	Jun-2016 A	-	7,519
V-Banning 5000	2	Closed	Oct-2015 A	-	2,416
V-El Segundo	2	Closed	Apr-2015 A	-	7,530
V-Fontana Bundle - L4002	1	Closed	Jul-2015 A	-	1,262
V-Fontana MLVs 4000-4002	1	Closed	Oct-2016 A	-	1,615
V-Haynes Station	3	Closed	Nov-2016 A	-	1,763
V-Honor Ranch - L225	4	Closed	May-2016 A	-	1,484
V-Indio 2014	4	Closed	May-2015 A	-	2,860
V-Lampson V-Lampson	4	Closed	Apr-2015 A	-	9,882
V-New Desert	7	Closed	Oct-2014 A	-	10,532
V-Newhall Station	7	Closed	Jan-2015 A	-	16,192
V-Orange	3	Closed	Apr-2015 A	-	5,287
V-Questar Taps	6	Closed	Sep-2015 A	-	1,773
V-Rainbow	10	Closed	May-2016 A	-	5,220
V-Riverside 2001	5	Closed	Oct-2015 A	-	2,484
V-Santa Barbara - 1005	1	Closed	Mar-2015 A	-	516
V-Sepulveda Station-P1B	2	Closed	Sep-2016 A	-	1,040
		2019 GRC Application (A.17-10-0	,		
V-L115-GRC-Herron	3	4-Construction	Oct-2021 A	4	· · · · · · · · · · · · · · · · · · ·
V-L115-GRC-Pierce	3	Closed	Oct-2019 A	2	
V-L115-GRC-Randall	3	5-Close-Out	Feb-2020 A	10	
V-L1004-GRC-Ortega Hill	1	3-Detailed Design & Procurement	Jul-2024	18	· ·
V-L1017-GRC-Bristol	3	Closed	Jan-2020 A	1	· · · · · · · · · · · · · · · · · · ·
V-L1017-GRC-Dyer	1	Closed	Jul-2019 A	-	5,355
V-L225 Honor Ranch-GRC-Castaic	1	3-Detailed Design & Procurement	Sep-2023	26	
V-L225 Forest Service-GRC-Forest Inn Road	1	3-Detailed Design & Procurement	Jul-2024	54	
V-L225 Forest Service-GRC-Old Ridge Route	1	3-Detailed Design & Procurement	Apr-2024	59	818

Table 1 - SoCalGas Active Valve Projects (continued)

223-25 St 996-05 CAT Courses Valley 2 Course 50-2000 A 0 223-25 50-50 St 96-05 CAT Courses Valley 2 A Construction 10-2022 A 366 4382 223-25 St 96-05 CAT Courses Valley 2 A Construction 10-2022 A 366 4382 223-25 CAT Course 11 Section Course 11 Section Course 11 Section Course 12 A Construction 10-2022 A 366 11 Section Course 11 Section Course 11 Section Course 11 Section Course 12 Section Course 11 Section Course 11 Section Course 11 Section Course 12 Section Course 11 Section Course 11 Section Course 11 Section Course 11 Section Course 12 Section Course 11 Section Course 12 Section Course 12 Section Course 13 Section Course 14 Section Course 15 Course 16 Course 17 Course 18 Course 19 Co	Valve Project	PSEP Valves ⁽¹⁾	Project Lifecycle Stage ⁽²⁾	Construction Start Date ⁽³⁾	Actuals ⁽⁴⁾ (in \$1,000)	Project-to-Date Actuals ⁽⁴⁾ (in \$1,000)
22-25-25 Sever GRO-Sement Walter 2	V-L235-GRC-Black Canyon		3-Detailed Design & Procurement	Nov-2024	13	458
V225-216 West GRO-Trial Curron 2 4 - Commission July 240 August 140 August 141 A	V-235-335 West-GRC-Agua Dulce Canyon		Closed	Sep-2020 A		2,125
VALUES CIRC Concern 66 1						
VALLES - GEC Creame Red						
VILLES - CERC Ferrorment 1 3- Schmidted Dougle & Procurement Nov-2024 3 31 31 31 31 31 32 32						
VL323-GEC, New Year				·		
VL33-GR CAMP SURPRING 1						
VL-25-GRC Core Professor VL-25-GRC Core Prof						
\(\text{V1.25 Gr. CO MMn} \) \(\te						
\(V.125-6FC. Screener Mr. b. 0						
\[VL355 GRC Saramento Ntr. \						
\(\) \tag{2.5} \tag{6.7} \tag{5.5} \tag{5.0} \tag{1.5} \tag{5.5} \tag{5.0} \tag{1.5} \tag{5.5} \tag{5.0} \tag{5.5}				_		
VS.32.2.1.2 (GC. Animanius Sen.) 2 Closed Jun. 2019 A. 9 VS.32.2.1.2 (GC. Crossby St.) 1 Schoe-Out Mar. 2000 A. 9 VS.32.2.1.2 (GC. Crossby St.) 1 Chose Out May. 2012 A. 1. VS.3.1.2 (GC. Crossby St.) 1 Chose-Out May. 2012 A. 1. VS.3.1.2 (GC. Crossby St.) 1 Schoe-Out May. 2012 A. 1. VS.3.3.1.2 (GC. Crossby St.) 1 3 Chose-Out May. 2012 A. 5. VS.3.3.2.2 (GC. Crossby St.) 1 3 Chose-Out May. 2012 A. 5. VS.3.3.2.2 (GC. Crossby St.) 1 Goverd May. 2020 A. 5. VS.3.3.2 (GC. Crossby St.) 1 Goverd May. 2020 A. 1. VS.3.2 (GC. Crossby Res.) 3 S. Color Coult May. 2020 A. 1. VS.3.2 (GC. Crossby Res.) 3 S. Color Coult May. 2020 A. 1. VS.3.2 (GC. Crossby Res.) 3 S. Color Coult May. 2020 A. 1. VS.3.2 (GC. Crossby Res.) 1 A Construction <t< td=""><td></td><td></td><td></td><td></td><td></td><td></td></t<>						
VS.32.2.1 GR. CS state S 1 5 Close-Out Min-2020 A 9 3.194 VS.3.1 GR. GR. Valley and Faure 1 5 Close Out Aug-2021 A 18 3.27 VS.3.1 GR. GR. Valley and Faure 1 5 Close Out Aug-2021 A 18 3.27 VS.3.3 L. GR. CR. Carbon 1 3 - Detailed Design & Procurement Min-2021 A 58 6.83 VS.3.3 L. GR. CR. Carbon 1 3 - Detailed Design & Procurement Min-2020 A 0 2.25 VS.3.3 L. GR. CR. Carbon 1 4 Contraction Nov-2022 A 304 1.92 VS.3.3 L. GR. Carbon 1 4 Contraction Nov-2020 A 0 2.25 VS.3.3 L. GR. Carbon 3 3 Closed Aug-2020 A 0 2.25 VS.3.4 L. Carbon 3 3 Closed Dec-2015 A 1.03 3.83 VS.3.2 L. Carbon 3 3 Closed Dec-2015 A 1.03 3.83 VS.2.2 Correction 4 A Construction Min-2020 A 0 2.25 3.22 3.22 3.2						·
V-S32-23-26 (AGC Crosby-S1 1 Goseed 5ep-2019 A -1 2.00 V-S3 3-19-06 (RC Variances and Front 1 3-Construction May-2021 A 38 68 6.83 V-S3 3-19-06 (RC Variances and Front 1 3-Detailed Design & Procurement J-V-204 58 6.83 V-S3-31-20 (FLC VAL North 1 3-Detailed Design & Procurement J-V-204 59 5.347 V-S3-31-20 (FLC VAL North 1 4-Construction flow-2022 A 504 594 5.347 V-S3-34-20 (FLC Croster RD S5) 3 5-Conse-Out Jun-2000 A (38) 3.288 V-12-24 (GRC Croster RD S5) 3 5-Conse-Out Jun-2000 A (38) 3.288 V-12-24 (GRC Croster RD S5) 3 5-Conse-Out Jun-2000 A (38) 3.288 V-12-24 (GRC Croster RD S5) 1 4-Construction Jun-2001 A 27 1.388 V-12-24 (GRC Croster RD S5) 1 4-Construction Jun-2001 A 12 1.388 V-12-24 (GRC Croster RD S5) 1 3-Cetaler Design & Procure						
V.S. 3.1.0-6 RGC Valley and Faure 1 5-Conse-Out Aug.2001.A 3.8 3.87 V.S. 3.1.0-6 RGC Ramers and Front 1 4-Construction My-2002.A 58 6.33 V.S. 3.1.0-6 RGC Ramers and Front 1 4-Construction Nev-2002.A 59 1.32 V.S. 3.1.0-6 RGC Green And 4th 1 4-Construction Nev-2002.A 0 2.265 V.2.1.2-6 RGC Green And 4th 1 4-Construction Nev-2002.A 0 2.265 V.2.1.2-6 RGC Green And 4th 1 4-Construction Nev-2002.A 0 2.255 V.2.1.2-6 RGC Flame Rad 5th 3 5-Close-Cut.A Nev-2002.A 1 1.245 V.2.1.2-6 RGC States Rad 5th 1 4-Construction Nex-2001.A 2 1.244 V.2.1.2-6 RGC States Rad 5th 1 4-Construction Nex-2001.A 2 1.244 V.2.1.2-6 RGC States Rad 5th 1 4-Construction Nex-2001.A 1.2 1.244 V.2.1.2-6 RGC States Rad 5th 1 4-Construction Nex-2001.A 1.4 1.1 </td <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>						
V.S. 3.1 Op. 696C Barranca and Front 1 4-Construction May-2022 A SR 6,83 1,92 3.0 Easiled Design & Prourement Jul 2024 B 98 1,928 1,928 1,92 98 1,928 1,92 98 1,928 1,92 98 <td< td=""><td></td><td></td><td></td><td></td><td></td><td></td></td<>						
VS.33.12.16 NO.0214 / VS.33.80 / L. V.	·					·
VS.93.83-20.CL/CLA North 1 4-Construction Nov-2022 A 504 5.247 VS.93.83-00-RCC Genter Rd Stn 1 Closed Aug-2020 A 0 2.328 VS.122-6-GC-Center Rd Stn 3 5-Chose-Out Jun-2020 A (198) 3.288 VS.224-6-GR-Center Rd Stn 1 Chose D Jun-2020 A (198) 3.288 VS.224-GRC Center Rd Stn 1 Chose D Jun-2020 A (198) 3.288 VS.224-GRC Center Rd Stn 1 A-Construction May-2021 A 1 1.388 V-1224-GRC Center Rd Stn 1 A-Construction Aug-2021 A 1 1.188 V-1224-GRC Center Rd Stn 1 A-Construction Aug-2021 A 1 1.188 V-1224-GRC Center Rd Stn 1 A-Construction Aug-2021 A 1 1.188 V-1224-GRC Center Rd Stn 1 A-Construction Aug-2021 A 1 1.188 V-1224-GRC Center Rd Stn 1 3-Ottained Design & Procurement Aug-2023 A 2 3.247 V-1200-G						·
VS.38 39-0-10K Ciferen And 4th 1 Closed Aug-2020 A 0 2.35 VS.242-66F Center Me 16 St No. 12-200 A 13 St Schoe-Curl Jun-2020 A 138 St 3,38 3.25 3.25 VS.246-6FC Center Me 15 St No. 12-200 A 1.28 VS.246 St Center Me 15 St No. 12-200 A 1.28 VS.246 St Center Me 15 St No. 12-200 A 1.28 VS.246 St Center Me 16 St No. 12-200 A 1.28 VS.247 St No. 12-200 A 1.20 1.20 1.20 VS.247 ST No. 12-200 A 1.20 <	· · · · · · · · · · · · · · · · · · ·		-			
V-1224-GRC Carter Rd Stn						
1.2436-67 Closed Dec. 2019 A						
V.1234-GREC Ribe Rd 1 4-Construction Mar-2021 A 27 1,1898 V-1224-GRIC Florey Mtn 1 4-Construction Aug-2021 A 14 1,1394 V-1224-GRIC Florey Mtn 1 4-Construction Aug-2021 A 14 1,1394 V-1224-GRIC Flowing Guard Saft Creek 1 3-Detailed Design & Procurement Aug-2023 A 20 1,1744 V-1200 And 1200 Flow Using Substance GRIC Period Period Residence Service Period Period Period Period Residence Service Period Peri						
1. Closed Jul-2019 A					27	1,989
V-1224-GEV.Windy Gap and Salf Creek 1 3-Detailed Design & Procurement Aug-2023 27 97* V-12000 And L2001 Fault Isolation-GRC. Dillon Rd 2 3-Detailed Design & Procurement Mov-2023 20 1,744 V-12000 Fault Isolation-GRC. Dillon Rd 2 3-Detailed Design & Procurement Oct-2022 A 233 4,165 V-12000 GRUE Radial 1 3-Detailed Design & Procurement Mov-2023 A 13 1,269 V-12000 GRUE Radial 1 4-Construction Nov-2021 A 13 1,269 V-12000 GRUE Radial 1 4-Construction Nov-2022 A 76 2,247 V-12000 GRUE Radial 1 5-Consol Aug-2019 A 3 1,116 V-12000 GRUE Radial 1 5-Consol Aug-2019 A - 1,155 V-12000 GRUE Radial 1 Closed Feb-2019 A - 1,155 V-12000 GRUE Radial 1 Closed Feb-2019 A - 1,155 V-12000 GRUE Radial 1 Closed Jun-2019 A - 1,159 V-12000 GRUE	V-L324-GRC-Sence Ranch	1			-	1,168
V-1234-6E-CW Windy Gap and Salt Creek 1 3-Detailed Design & Procurement Aug-2023 27 971 V-12000 And L2001 Fault Isolation-GRC-Dillon RB 2 3-Detailed Design & Procurement May-2023 20 1,144 V-12000 And L2051 Fault Isolation-GRC-Morroe St 1 3-Detailed Design & Procurement May-2023 41 2,633 V-12000-GR-CR-Black Ridge 1 4-Construction Nov-2021 A 13 1,135 V-12000-GR-CR-Black Ridge 1 4-Construction Nov-2022 A 76 2,247 V-12000-GR-CR-Black Ridge 1 4-Construction Nov-2022 A 76 2,247 V-12000-GR-CR-Black Ridge 1 4-Construction Nov-2022 A 76 2,247 V-12000-GR-CR-Black Ridge 1 Closed Feb-2019 A - 1,155 V-12000-GR-CR-Black Ridge 1 Closed Feb-2019 A - 1,155 V-12000-GR-CR-Black Ridge 1 Closed Jun-2019 A - 9,000 V-12000-GR-CR-Black Ridge 1 Closed Jun-2019 A <	V-L324-GRC-Torrey Mtn	1	4-Construction	Aug-2021 A	14	1,194
V-L2000 And L2001 Fault Isolation-GRC-Dillon Rd 2 3-Detailed Design & Procurement Mwy-2023 20 1,744		1			27	971
\(\text{V-12001 And (1205) Fault Isolation-GRC-Monroe St \) 2 3-Detailed Design & Procurement \(\text{Msy-2023} \) 41 2,599 \\ \(\text{V-13000-GRC-Bagdad} \) 1 4-Construction \(\text{Sep2021 A} \) 13 1,354-6 \(\text{V-13000-GRC-Bagdad} \) 1 4-Construction \(\text{Nov-2022 A} \) 76 2,247 \(\text{V-13000-GRC-Bagded} \) 1 4-Construction \(\text{Nov-2022 A} \) 76 2,247 \(\text{V-13000-GRC-Bagde Peak} \) 1 5-Close-Out \(\text{Aug-2019 A} \) 3 1,168 \(\text{V-13000-GRC-Bagde Peak} \) 1 Closed \(\text{Fe-D301 A} \) - 1,174 \(\text{V-13000-GRC-Bagde Peak} \) 1 Closed \(\text{Fe-D301 A} \) - 1,271 \(\text{V-13000-GRC-Marphe Mrt} \) 1 Closed \(\text{Ju-12019 A} \) - 955 \(\text{V-13000-GRC-Marphe Mrt} \) 1 Closed \(\text{Ju-12019 A} \) - 1,272 \(\text{V-13000-GRC-Route 66} \) 0 4-Construction \(\text{Aug-2021 A} \) 12 1,271 \(\text{V-13000-GRC-Route 66} \) 0 4-Construction \(\text{Aug-2021 A} \) 12 1,271 \(\text{V-13000-GRC-Route 66} \) 0 4-Construction \(\text{Aug-2021 A} \) 12 1,271 \(\text{V-13000-GRC-Route 66} \) 10 2 1-Initiation & Business Case \(\text{Ju-12019 A} \) - 557 \(\text{V-13000-GRC-Route 66} \) 10 2 2 1-Initiation & Business Case \(\text{Ju-12019 A} \) 1 4 12 1,271 \(\text{V-13000-GRC-Route 66} \) 10 2 2 1-Initiation & Business Case \(\text{Ju-12019 A} \) 1 4 14 567 \(\text{V-13000-GRC-Route 66} \) 10 2 2 Closed \(\text{Ju-12019 A} \) 1 3 16,43 \(\text{Ju-12019 A} \) 1 4 14 14 14 14 14 14 14 14 14 14 14 14	V-L2000 And L2001 Fault Isolation-GRC-Dillon Rd	2	3-Detailed Design & Procurement	May-2023	20	1,744
\[\text{V-13000-GRC-Bagdad} \qquad 1 4-Construction \text{Sep-2021 A} 13 1,354 \text{V-1000-GRC-Bagdad} \qquad 1 4-Construction \text{Nov-2022 A} 76 2,335 \qquad \qqq \qqq \qqq \qqq \qqq \qqq \qqq	V-L2000 Fault Isolation-GRC-Brea Telegraph Canyon R	1	3-Detailed Design & Procurement	Oct-2022 A	233	4,363
\(\) \\ \ \\ \) \(\) \	V-L2001 And L2051 Fault Isolation-GRC-Monroe St	2	3-Detailed Design & Procurement	May-2023	41	2,693
V-13000-GRC-Relp Peak	V-L3000-GRC-Bagdad	1	4-Construction	Sep-2021 A	13	1,354
V-13000-GRC-Kelbaker 1 Closed Feb-2019 A - 1,155 V-13000-GRC-Marbie Mtn 1 Closed Jul-2019 A - 950 V-13000-GRC-Marbie Mtn 1 Closed Jul-2019 A - 950 V-13000-GRC-Route 6 0 A - Construction Aug-2021 A 12 1,271 V-13001-GRC-Bourbank & Lindley 2 1-I-Initiation & Susiness Case Jun-2019 A - 5,095 V-14000 MP-59 00 MLV-P1B 1 Closed Jun-2019 A - 5,095 V-14000 MP-59 00 MLV-P1B 1 Closed Jun-2019 A - 5,095 V-14000 MP-59 00 MLV-P1B 1 Closed Jun-2019 A - 5,095 V-14000 MP-59 00 MLV-P1B 1 Closed Jun-2019 A - 5,095 V-1400 MP-59 00 MLV-P1B 1 Closed Jun-2019 A - 5,095 V-1400 MP-59 60 MLV-P1B 1 Closed Jun-2019 A - 5,095 V-1400-GRC-Burbank Etiwanda 3 2-Preliminary Design & Option Selection Nug-2024 114 567 V-1400-GRC-Sarvicente 6 Closed Jun-2019 A - 1,119 V-1509-GRC-Burbank Etiwanda 3 2-Preliminary Design & Procurement Aug-2023 13 8,608 V-1509-GRC-Merrill Ave 1 3-Detailed Design & Procurement Aug-2023 13 830 V-1509-GRC-Merrill Ave 1 3-Detailed Design & Procurement Aug-2023 13 830 V-1509-GRC-Sarvicente Aug-2024 33 830 V-1509-GRC-Sarvicente Aug-2024 33 830 V-1509-GRC-Sarvicente Aug-2024 33 830 V-1509-GRC-Sarvicente Aug-2024 33 830 V-1509-GRC-Sarvicente Aug-2024 39 83 830 V-1509-GRC-Sarvicente Aug-2024 39 83 830 V-1509-GRC-Sarvicente Aug-2024 39 93 4,216 V-1509-GRC-Sarvicente Aug-2024 39 94 4,216 V-1509-GRC-Sarvicente Aug-2024 39 94 4,216 V-1509-GRC-Sarvicente Aug-20	V-L3000-GRC-Black Ridge	1	4-Construction	Nov-2022 A	76	2,347
V-L3000-GRC-Marble Mtn	V-L3000-GRC-Eagle Peak	1	5-Close-Out	Aug-2019 A	3	1,168
V-13000-GRC-Piute	V-L3000-GRC-Kelbaker	1	Closed	Feb-2019 A	•	1,155
V-13000-GRC-Route 66 0	V-L3000-GRC-Marble Mtn	1	Closed	Jul-2019 A	-	950
V-13001-GRC-Burbank & Lindley 2 1-Initiation & Business Case Jun-2025 9 457 V-14000 MF 69.00 MIV-P1B 1 Closed Jun-2019 A - 5,095 V-1400-GRC-Burbank Etiwanda 3 2-Preliminary Design & Option Selection Aug-2024 1 4 567 V-1407-L1205-GRC-San Vicente 6 Closed Nov-2019 A 3 16,438 V-14590-GRC-Morell Mee 1 3-Detailed Design & Procurement Aug-2023 1 3 83 83 V-1690-GRC-Murphy Randt V-14590-GRC-Morell Mee 1 3-Detailed Design & Option Selection Apr-2024 3 7 868 V-14590-GRC-Murphy Randt V-1456-GRC-Linselman Aug-2023 3 7 868 V-14590-GRC-San Fernando Rd 3 2-Preliminary Design & Option Selection Apr-2024 3 7 868 V-14590-GRC-Murphy Randt V-1456-GRC-Linselman Aug-2023 3 7 868 V-14590-GRC-Murphy Randt V-1456-GRC-Linselman Aug-2024 3 7 868 V-1456-GRC-Linselman Aug-2024 4 9 9 973 V-1456-GRC-Linselman Aug-2024 4 1 Closed 4 1 Closed 4 1 1 1 Closed 4 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	V-L3000-GRC-Piute	1	Closed	Jun-2019 A	-	1,084
V-L4000 MP 69.00 MLV-P1B 1 Closed Jun-2019 A - 5,095 V-L406-GRC-Burbank Etwanda 3 2-Preliminary Design & Option Selection Aug-2024 14 567 V-L4091-L202-GRC-San Vicente 6 Closed Nov-2019 A 3 16,438 V-L6906-GRC-Arrow Route Stn 2 Closed Jan-2020 A - 1,119 V-L6906-GRC-Merrill Ave 1 3-Detailed Design & Procurement Aug-2023 13 830 V-L6906-GRC-Merrill Ave 1 3-Detailed Design & Procurement Aug-2023 13 830 V-L6906-GRC-San Fernando Rd 1 4-Construction Sep-2022 A 286 7,910 V-L85-GRC-Sinsley & Atlantic 1 4-Construction Mar-2024 37 868 V-L85-GRC-Sing Canyon Rd 1 Closed Jul-2019 A - 619 V-L85-GRC-Twisselman Rd 1 Closed Jul-2019 A - 699 V-L800-GRC-Twipky Ranch Rd 1 Closed Jul-2019 A - 1,085 V-L800-G	V-L3000-GRC-Route 66		4-Construction	Aug-2021 A		1,271
V-L406-GRC-Burbank Etwanda 3 2-Preliminary Design & Option Selection Aug-2024 14 567 V-L407-L1205-GRC-San Vicente 6 Closed Nov-2019 A 3 16,438 V-L6906-GRC-Merrill Ave 1 3-Detailed Design & Procurement Aug-2023 13 8:30 V-L6906-GRC-Merrill Ave 1 3-Detailed Design & Procurement Aug-2023 13 8:30 V-L6906-GRC-Mill Rd 1 4-Construction Sep-2022 A 286 7,910 V-L755-GRC-San Ferrando Rd 3 2-Preliminary Design & Option Selection Apr-2024 37 868 V-L755-GRC-San Ferrando Rd 1 4-Construction Mar-2022 A 28 6,7910 V-L85-GRC-Bump 1 Closed Jan-2019 A - 619 V-L85-GRC-Hump 1 Closed Jan-2019 A - 619 V-L85-GRC-Nising Canyon Rd 1 Closed Jul-2019 A - 699 V-L80-GRC-Nising Canyon Rd 1 Closed Jul-2019 A - 699 V-L	V-L3001-GRC-Burbank & Lindley		1-Initiation & Business Case	Jun-2025	9	457
V-L407-L1205-GRC-San Vicente 6 Closed Nov-2019 A 3 16,438 V-L5906-GRC-Arrow Route Stn 2 Closed Jan-2020 A - 1,119 V-L5906-GRC-Merrill Ave 1 3-Detailed Design & Procurement Aug-2023 13 830 V-L5906-GRC-Mill Rd 1 4-Construction Sep-2022 A 286 7,910 V-L765-GRC-Sin Fernando Rd 3 2-Preliminary Design & Option Selection Apr-2024 37 868 V-L765-GRC-Linsley & Atlantic 1 4-Construction Mar-2022 A 29 6,206 V-L765-GRC-Insley & Atlantic 1 4-Construction Mar-2022 A 29 6,206 V-L765-GRC-Insley & Atlantic 1 1 4-Construction Mar-2022 A 29 6,206 V-L85-GRC-Rising Canyon Rd 1 Closed Jan-2019 A - 619 V-L85-GRC-Rising Canyon Rd 1 Closed Jul-2019 A - 699 V-L85-GRC-Mill Rd 1 Closed Jul-2019 A - 699 V-L85-GRC-Mulphy Ranch Rd 1 Closed Jul-2020 A - 1,085 V-L800-GRC-Mulphy Ranch Rd 1 Closed Jul-2020 A - 1,368 V-L800-GRC-Mulphy Ranch Rd 1 Closed Jan-2020 A - 1,368 V-L800-GRC-Mulphy Ranch Rd 1 Closed Sep-2019 A - 1,350 V-L8109-GRC-Live Qask 1 3-Detailed Design & Procurement Aug-2024 18 1,072 V-Adelanto-P18-MLV17 1 4-Construction Feb-2023 A 353 1,034 V-Adelanto-GRC-Stoddard Wells & Dale Evans 1 Closed Mar-2020 A - 1,149 V-P-Rea-GRC-Basch 1 Closed Mar-2019 A - 1,148 V-Rybre-GRC-Basch 1 Closed Mar-2019 A - 1,148 V-Bythe-GRC-Basch 1 Closed Mar-2019 A - 1,148 V-Bythe-GRC-Basch 1 Closed Mar-2019 A - 1,148 V-Bythe-GRC-Ford Dry Lake 3 3-Detailed Design & Procurement Nov-2024 13 551 V-Bythe-GRC-Ford Dry Lake 3 3-Detailed Design & Procurement Nov-2024 20 991 V-Bythe-GRC-Ford Dry Lake 3 3-Detailed Design & Procurement Nov-2024 20 991 V-Bythe-GRC-Ford Dry Lake 3 3-Detailed Design & Procurement Nov-2024 20 991 V-Bythe-GRC-Ford Dry Lake 3 3-Detailed Design & Procurement Nov-2024 20 991 V-Bythe-GRC-Ford Dry Lake 3 3-Detailed Design & Procurement Nov-2024 20 991 V-Bythe-GRC-Ford Dry Lake 3 3-Detailed Design & Procurement Nov-2024 20 991 V-Bythe-GRC-Ford Dry Lake 3 3-Detailed Design & Procurement Nov-2024 20 991 V-Bythe-GRC-Ford Dry Lake 3 3-Detailed Design & Procurement Nov-2024 20 991 V-Bythe-GRC-Ford Dry Lake 3 3-Detailed Design & Procurement Nov-2024 20 9	V-L4000 MP 69.00 MLV-P1B					
V-L6906-GRC-Arrow Route Stn 2 Closed Jan-2020 A - 1,119 V-L6906-GRC-Merrill Ave 1 3-Detailed Design & Procurement Aug-2023 13 830 V-L795-GRC-Merrill Ave 1 4-Construction Sep-2022 A 286 7,910 V-L765-GRC-Ministry Control 1 4-Construction Apr-2024 37 868 V-L765-GRC-Linsley & Atlantic 1 4-Construction Mar-2022 A 29 6,206 V-L85-GRC-Ed Pump 1 Closed Jan-2019 A - 619 V-L85-GRC-Rising Canyon Rd 1 Closed Jul-2019 A - 619 V-L85-GRC-Twisselman Rd 1 Closed Jul-2019 A - 699 V-L800-GRC-Nevada Ave 1 Closed Jul-2019 A - 699 V-L800-GRC-Levada Ave 1 Closed Jul-2020 A - 1,085 V-L800-GRC-Levada Ave 1 Closed Jul-2020 A - 1,350 V-L800-GRC-Levada Ave 1 Closed						
V-L6906-GRC-Merrill Ave					3	16,438
V-L6906-GRC-Mill Rd						·
V-L765-GRC-San Fernando Rd 3 2-Preliminary Design & Option Selection Apr-2024 37 868 V-L765-GRC-Linsley & Atlantic 1 4-Construction Mar-2022 A 29 6,206 V-L85-GRC-Ed Pump 1 Closed Jan-2019 A - 619 V-L85-GRC-Rissing Canyon Rd 1 Closed Jul-2019 A - 973 V-L85-GRC-Twisselman Rd 1 Closed Jul-2019 A - 699 V-L800-GRC-Nevada Ave 1 Closed Jul-2020 A - 1,085 V-L800-GRC-Nevada Ave 1 Closed Jul-2020 A - 1,085 V-L800-GRC-Murphy Ranch Rd 1 Closed Jul-2020 A - 1,365 V-L800-GRC-Limeore Junction 2 Closed Sep-2019 A - 1,350 V-L8109-GRC-Liwana Meter Stn 1 5-Close-Out Nov-2021 A 6 1,728 V-L8109-GRC-Live Oaks 1 3-Detailed Design & Procurement Aug-2024 18 1,072 V-Adelanto-P1B-MLV17 1 4-Construction Feb-2023 A 353 1,034 V-L1202-GRC-Stoddard Wells & Dale Evans 1 Closed Mar-2020 A - 1,149 V-L1202-GRC-Beach 1 Closed Mar-2020 A - 1,148 V-Brea-GRC-Beach 1 Closed Mar-2019 A - 1,486 V-Bythe Bndle-GRC-Blythe Statn 2 3 3-Detailed Design & Procurement May-2023 555 1,951 V-Blythe-GRC-Ford Dry Lake 3 3-Detailed Design & Procurement Aug-2024 20 991 V-Blythe-GRC-Ford Dry Lake 3 3-Detailed Design & Procurement Aug-2024 20 991 V-Bytera-GRC-Incoln 3 Closed Apr-2019 A - - V-Bytera-GRC-Incoln 3 Closed Apr-2019 A -						
V-L765-GRC-Linsley & Atlantic						
V-L85-GRC-Ed Pump						
V-L85-GRC-Rising Canyon Rd 1 Closed Jul-2019 A - 973 V-L85-GRC-Twisselman Rd 1 Closed Jul-2019 A - 699 V-L800-GRC-Nevada Ave 1 Closed Jul-2020 A - 1,085 V-L800-GRC-Murphy Ranch Rd 1 Closed Jan-2020 A - 832 V-L800-GRC-Lemoore Junction 2 Closed Sep-2019 A - 1,355 V-L8109-GRC-Cuyama Meter Stn 1 5-Close-Out Nov-2021 A 6 1,728 V-L8109-GRC-Live Oaks 1 3-Detailed Design & Procurement Aug-2024 18 1,072 V-Adelanto-GRC-Stoddard Wells & Dale Evans 1 4-Construction Feb-2033 A 353 1,034 V-L1202-GRC-190TH and Crenshaw 1 Closed Mar-2020 A - 1,146 V-Brea-GRC-Beach 1 Closed Mar-2019 A - 1,468 V-Blythe-Bndie-GRC-Blythe Statu 2 3 3-Detailed Design & Procurement May-2023 55 1,951 V-Blythe-GRC-Ford Dry L						
V-L85-GRC-Twisselman Rd						
Closed Jul-2020 A - 1,085						
V-L800-GRC-Murphy Ranch Rd						
V-L800-GRC-Lemoore Junction 2 Closed Sep-2019 A - 1,350						
V-L8109-GRC-Cuyama Meter Stn 1 5-Close-Out Nov-2021 A 6 1,728						
V-L8109-GRC-Live Oaks 1 3-Detailed Design & Procurement Aug-2024 18 1,072						
V-Adelanto-P1B-MLV17 1 4-Construction Feb-2023 A 353 1,034 V-Adelanto-GRC-Stoddard Wells & Dale Evans 1 Closed Mar-2020 A - 1,194 V-L1202-GRC-190TH and Crenshaw 1 4-Construction Jul-2022 A 92 4,216 V-Brea-GRC-Beach 1 Closed Mar-2019 A - 1,486 V-Blythe Bndle-GRC-Blythe Statn 2 3 3-Detailed Design & Procurement May-2023 55 1,951 V-Blythe-P1B-Chuckawalla 2 3-Detailed Design & Procurement Nov-2024 13 571 V-Blythe-GRC-Ford Dry Lake 3 3-Detailed Design & Procurement Aug-2024 20 991 V-Blythe-GRC-Hayfield Stn 3 3-Detailed Design & Procurement Oct-2023 (106) 1,708 V-Brea-GRC-Lincoln 3 3-Detailed Design & Procurement Oct-2023 (106) 1,708 V-Brea-GRC-Incoln 3 3-Detailed Design & Procurement Oct-2023 (106) 1,708 V-Brea-GRC-Incoln 3 Closed Apr-2019 A <t< td=""><td></td><td></td><td></td><td></td><td></td><td></td></t<>						
V-Adelanto-GRC-Stoddard Wells & Dale Evans 1 Closed Mar-2020 A - 1,194 V-L1202-GRC-190TH and Crenshaw 1 4-Construction Jul-2022 A 92 4,216 V-Brea-GRC-Beach 1 Closed Mar-2019 A - 1,486 V-Blythe Bndle-GRC-Blythe Statn 2 3 3-Detailed Design & Procurement May-2023 55 1,951 V-Blythe-P1B-Chuckawalla 2 3-Detailed Design & Procurement Nov-2024 13 571 V-Blythe-GRC-Ford Dry Lake 3 3-Detailed Design & Procurement Aug-2024 20 991 V-Blythe-GRC-Hayfield Stn 3 3-Detailed Design & Procurement Oct-2023 (106) 1,708 V-Brea-GRC-Lincoln 3 3-Detailed Design & Procurement Oct-2023 (106) 1,708 V-Brea-GRC-Lincoln 3 Closed Apr-2019 A - 2,064 V-Brea-GRC-Placentia 4 2-Preliminary Design & Option Selection Mar-2025 26 915 V-Burbank & Lindley-P1B 2 1-Initiation & Business Case Jun-						
V-L1202-GRC-190TH and Crenshaw 1 4-Construction Jul-2022 A 92 4,216 V-Brea-GRC-Beach 1 Closed Mar-2019 A - 1,486 V-Blythe Bndle-GRC-Blythe Statn 2 3 3-Detailed Design & Procurement May-2023 55 1,951 V-Blythe-P1B-Chuckawalla 2 3-Detailed Design & Procurement Nov-2024 13 571 V-Blythe-GRC-Ford Dry Lake 3 3-Detailed Design & Procurement Aug-2024 20 991 V-Blythe-GRC-Hayfield Stn 3 3-Detailed Design & Procurement Oct-2023 (106) 1,708 V-Brea-GRC-Lincoln 3 Closed Apr-2019 A - 2,064 V-Brea-GRC-Placentia 4 2-Preliminary Design & Option Selection Mar-2025 26 915 V-Burbank & Lindley-P1B 2 1-Initiation & Business Case Jun-2024 - (0						
V-Brea-GRC-Beach 1 Closed Mar-2019 A - 1,486 V-Blythe Bndle-GRC-Blythe Statn 2 3 3-Detailed Design & Procurement May-2023 55 1,951 V-Blythe-P1B-Chuckawalla 2 3-Detailed Design & Procurement Nov-2024 13 571 V-Blythe-GRC-Ford Dry Lake 3 3-Detailed Design & Procurement Aug-2024 20 991 V-Blythe-GRC-Hayfield Stn 3 3-Detailed Design & Procurement Oct-2023 (106) 1,708 V-Brea-GRC-Lincoln 3 Closed Apr-2019 A - 2,064 V-Brea-GRC-Placentia 4 2-Preliminary Design & Option Selection Mar-2025 26 915 V-Burbank & Lindley-P1B 2 1-Initiation & Business Case Jun-2024 - (0						
V-Blythe Bndle-GRC-Blythe Statn 2 3 3-Detailed Design & Procurement May-2023 55 1,951 V-Blythe-P1B-Chuckawalla 2 3-Detailed Design & Procurement Nov-2024 13 571 V-Blythe-GRC-Ford Dry Lake 3 3-Detailed Design & Procurement Aug-2024 20 991 V-Blythe-GRC-Hayfield Stn 3 3-Detailed Design & Procurement Oct-2023 (106) 1,708 V-Brea-GRC-Lincoln 3 Closed Apr-2019 A - 2,064 V-Brea-GRC-Placentia 4 2-Preliminary Design & Option Selection Mar-2025 26 915 V-Burbank & Lindley-P1B 2 1-Initiation & Business Case Jun-2024 - (0						
V-Blythe-P1B-Chuckawalla 2 3-Detailed Design & Procurement Nov-2024 13 571 V-Blythe-GRC-Ford Dry Lake 3 3-Detailed Design & Procurement Aug-2024 20 991 V-Blythe-GRC-Hayfield Stn 3 3-Detailed Design & Procurement Oct-2023 (106) 1,708 V-Brea-GRC-Lincoln 3 Closed Apr-2019 A - 2,064 V-Brea-GRC-Placentia 4 2-Preliminary Design & Option Selection Mar-2025 26 915 V-Burbank & Lindley-P1B 2 1-Initiation & Business Case Jun-2024 - (0						
V-Blythe-GRC-Ford Dry Lake 3 3-Detailed Design & Procurement Aug-2024 20 991 V-Blythe-GRC-Hayfield Stn 3 3-Detailed Design & Procurement Oct-2023 (106) 1,708 V-Brea-GRC-Lincoln 3 Closed Apr-2019 A - 2,064 V-Brea-GRC-Placentia 4 2-Preliminary Design & Option Selection Mar-2025 26 915 V-Burbank & Lindley-P1B 2 1-Initiation & Business Case Jun-2024 - (0						
V-Blythe-GRC-Hayfield Stn 3 3-Detailed Design & Procurement Oct-2023 (106) 1,708 V-Brea-GRC-Lincoln 3 Closed Apr-2019 A - 2,064 V-Brea-GRC-Placentia 4 2-Preliminary Design & Option Selection Mar-2025 26 915 V-Burbank & Lindley-P1B 2 1-Initiation & Business Case Jun-2024 - (0			-			
V-Brea-GRC-Lincoln 3 Closed Apr-2019 A - 2,064 V-Brea-GRC-Placentia 4 2-Preliminary Design & Option Selection Mar-2025 26 915 V-Burbank & Lindley-P1B 2 1-Initiation & Business Case Jun-2024 - (0						
V-Brea-GRC-Placentia 4 2-Preliminary Design & Option Selection Mar-2025 26 915 V-Burbank & Lindley-P1B 2 1-Initiation & Business Case Jun-2024 - (0						
V-Burbank & Lindley-P1B 2 1-Initiation & Business Case Jun-2024 - (0						
	V-Burbank-GRC-Valleyheart & Noble	3	2-Preliminary Design & Option Selection	Jun-2024	- 8	

Table 1 - SoCalGas Active Valve Projects (continued)

Valve Project	PSEP Valves ⁽¹⁾	Project Lifecycle Stage ⁽²⁾	Construction Start Date ⁽³⁾	Actuals ⁽⁴⁾ (in \$1,000)	Project-to-Date Actuals ⁽⁴⁾ (in \$1,000)
V-Burbank-GRC-Verdugo & Reese	3	5-Close-Out	Oct-2020 A	16	8,478
V-Cabazon-GRC-Millard Pass Rd	1	4-Construction	Apr-2021 A	13	1,774
V-Cabazon-GRC-Elm St	1	4-Construction	Feb-2021 A	10	1,760
V-Carpinteria-GRC-Conoco	1	Closed	May-2019 A	-	1,554
V-Chestnut And Grand-GRC	6	5-Close-Out	Sep-2019 A	11	1,287
V-Del Amo And Wilmington-GRC	1	4-Construction	Sep-2022 A	226	6,734
V-El Segundo-P1B-Scattergood				-	(0)
V-L1173-GRC-Raytheon	1	4-Construction	May-2021 A	50	8,075
V-L1177-GRC-Northrop	1	2-Preliminary Design & Option Selection	Sep-2024	34	2,188
V-Glendale-GRC-Adams	3	5-Close-Out	Jul-2020 A	7	4,439
V-Glendale-GRC-Glenoaks	2	4-Construction	Apr-2023 A	40	1,595
V-Goleta-GRC-Santa Rosa Rd Buellton	1 1	Closed	Nov-2020 A	- 5	2,412
V-Goleta-GRC-Farren Rd	1	Closed Closed	Mar-2021 A	5	1,968
V-Goleta-GRC-Gaviota St Park V-Goleta-GRC-Popco	1		May-2019 A	43	3,213
	1	4-Construction	Jul-2022 A	43	2,968
V-Haskell Station FM-P1B V-Santa Barbara-GRC-Cabrillo Bl	1	Closed 4-Construction	Oct-2020 A	-	1,361
	1	Closed	Jan-2022 A Oct-2019 A	20	(0) 4,383
V-Santa Barbara-GRC-Grove Ln	1			26	
V-SB County-GRC-Park Ln	1	3-Detailed Design & Procurement	Aug-2023	20	1,955
V-SB County-GRC-Parsons V-SFV Olympic-GRC-Yarmouth Ave	1	Closed 4-Construction	Nov-2019 A Jul-2022 A	41	2,036
V-SFV Olympic-GRC-Yarmouth Ave V-SFV Olympic-GRC-Killion St	1	4-Construction 3-Detailed Design & Procurement	Jui-2022 A Aug-2023	21	4,469 1,269
V-SFV Olympic-GRC-White Oak Ave	1	4-Construction	Mar-2022 A	32	1,269
PSEP-V-SFV Valencia Bundle-GRC-San Jose and	1			31	1,520
V-SFV Valencia-GRC-Balboa and Westbury	2	3-Detailed Design & Procurement 3-Detailed Design & Procurement	Aug-2023 Jun-2024	40	2,693
V-SFV Valencia-GRC-Balboa and Westbury V-SFV Valencia-GRC-San Fernando Mission	1	4-Construction	Jul-2024 Jul-2021 A	5	3,020
V-SFV Valencia-GRC-San Fernando Mission V-SFV Valencia-GRC-Eternal Valley	2	4-Construction		40	11,660
V-SFV Valencia-GRC-Eternal Valley V-SFV Valencia-GRC-Wilbur	1	Closed	Apr-2022 A Apr-2021 A	1	2,580
V-SFV Valencia-GRC-Woodley	1	5-Close-Out	Apr-2021 A Aug-2021 A	8	5,763
V-Ventura Station-GRC	4	Closed	Sep-2019 A	0	2,692
V-Wstrn Del Rey Bdle-P1B-Del Rey Junction	3	5-Close-Out	Feb-2021 A	(1)	2,769
V-Wstrn Del Rey-GRC-McLaughlin & Palms	1	5-Close-Out	Jul-2021 A	14	2,093
V VVStri Berney Give Wezaugiiiii & Fullis	-	2024 GRC Application (A.22-05-01		17	2,033
V I 1014 Olympic	6	Closed	Feb-2016 A		8,375
V-L1014 Olympic V-L1018-P1B-Alipaz	1	Closed	May-2018 A	-	1,871
V-L1018-P1B-Avery	1	Closed	Feb-2018 A		1,257
V-L1018-P1B-Burt Bdl	2	Closed	Jul-2017 A	-	2,824
V-L1018-P1B-Camino Capistrano	1	Closed	Sep-2018 A		4,374
V-L1018-P1B-El Toro	1	Closed	Dec-2018 A	-	2,411
V-L1018-P1B-Harvard	3	Closed	Jul-2018 A	-	3,103
V-29 Palms-P1B-Indian Canyon	1	Closed	Oct-2017 A	-	1,497
V-29 Palms-P1B-Mohawk Trail	1	Closed	Feb-2018 A		980
V-29 Palms-P1B-Sunburst St	1	Closed	May-2018 A	-	1,438
V-29 Palms-P1B-Utah Trail	1	Closed	Jan-2018 A	-	1,287
V-L225-P1B-Beartrap	1	Closed	May-2017 A	_	1,262
V-L225-P1B-Quail Canal	1	Closed	Jun-2017 A	-	1,260
V-L2000 Beaumont 2016	4	Closed	Jun-2017 A	-	5,944
V-SL45-120 Section 2-P1B	1	Closed	Apr-2018 A	_	1,091
V-404-406 Valley	8	Closed	Sep-2015 A	_	11,361
V-404-406 Vent. 2016 P1B Somis Yard	1	Closed	May-2018 A	_	1,279
V-L4000-P1B-Camp Rock Rd	1	Closed	Dec-2018 A	_	1,340
V-L4000-P1B-Desert View Rd	1	Closed	Oct-2018 A	_	1,954
V-L4000-P1B-Devore Stn	2	Closed	Sep-2018 A	_	1,546
V-L4000-P1B-Powerline Rd	1	Closed	Nov-2018 A	-	1,402
V-L6914-GRC-Best and Ward	1	2-Preliminary Design & Option Selection	Apr-2024	10	189
V-L6914-GRC-Keystone	1	2-Preliminary Design & Option Selection	May-2024	11	199
V-L6914-GRC-Villa Stn	4	2-Preliminary Design & Option Selection	Jun-2024	9	240
V-L7000-P1B-Melcher & Elmo	3	Closed	Jun-2018 A	-	3,831
V-L7000-P1B-Beech & HWY 46	1	Closed	Mar-2018 A	-	3,560
V-L7000-P1B-Rd 68 & Ave 232	1	Closed	Jan-2018 A	-	2,000
V-L7000-P1B-Rd 96 & Ave 198	1	Closed	Oct-2017 A	-	2,225
V-L7000-P1B-Visalia Stn	2	Closed	Jul-2018 A	-	555
V-Adelanto-P1B-MLV4	1	Closed	Dec-2017 A	-	735
V-Apple Valley-P1B	1	Closed	May-2018 A	-	1,401
V-Apple Valley-P1B-MLV13	1	Closed	Nov-2017 A	-	416
V-Apple valley-F1b-WLV15					<u> </u>
V-Aviation-P1B-Aviation and 104th	5	Closed	Apr-2017 A	-	9,645

Table 1 - SoCalGas Active Valve Projects (continued)

Valve Project	PSEP Valves ⁽¹⁾	Project Lifecycle Stage ⁽²⁾	Construction Start Date ⁽³⁾	Actuals ⁽⁴⁾ (in \$1,000)	Project-to-Date Actuals ⁽⁴⁾ (in \$1,000)
V-Banning-2001-P1B-MLV16A	1	Closed	Oct-2017 A	-	1,432
V-Banning-2001-P1B-MLV14A	1	Closed	May-2017 A	-	1,241
V-Banning-2001-P1B-MLV17A	1	Closed	Apr-2018 A	-	1,930
V-Banning Airport	2	Closed	Apr-2015 A	-	2,108
V-Blythe (Cactus City)-P1B	1	Closed	Jul-2018 A	-	1,838
V-Brea-P1B-Atwood Stn	3	Closed	Jul-2017 A	-	1,085
V-Brea-P1B-Azusa Ave	1	Closed	Mar-2018 A	-	454
V-Brea-P1B-Brea Canyon	3	Closed	Oct-2017 A	-	1,361
V-Brea-P1B-Carbon Canyon	1	Closed	Sep-2017 A	-	489
V-Burbank-P1B-Riverside & Agnes	1	Closed	Oct-2018 A	-	941
V-Carpinteria-P1B-Oxy-Rincon	1	Closed	Apr-2018 A	-	1,237
V-Del Amo Station-P1B	3	Closed	Jan-2018 A	-	1,542
V-Fontana MLVs 4000-4002-P1B-Benson & Chino	1	Closed	Sep-2017 A	-	1,566
V-Fontana 4002-P1B-Etiwand & 4th	1	Closed	Apr-2017 A	-	1,266
V-Glendale-P1B-Monterey	1	Closed	Feb-2018 A	-	539
V-Indio 2016-P1B	2	Closed	Aug-2017 A	-	1,392
V-Indio-2016-P1B-MLV10s	3	Closed	Oct-2017 A	-	1,998
V-Indio-2016-P1B-MLV8s	3	Closed	Jan-2018 A	-	2,148
V-Palowalla-P1B	3	Closed	Feb-2018 A	-	2,192
V-Rainbow 2017	2	Closed	Jul-2018 A	-	1,908
V-Rainbow CV-P1B-Newport & Briggs	1	Closed	Jul-2018 A	-	594
V-Rainbow CV-P1B-Rainbow Valley & Pechanga	2	Closed	Aug-2018 A	-	372
V-Rainbow CV-P1B-Ramona & Lakeview	2	Closed	Jul-2018 A	-	466
V-Rainbow CV-P1B-Scott & El Centro	2	Closed	Sep-2018 A	-	515
V-Rainbow-P1B-MLV5	3	Closed	Oct-2018 A	-	1,998
V-SB County-P1B-Lions	1	Closed	Jun-2018 A	2	2,970
V-Spence Station-P1B	2	Closed	Dec-2017 A	-	1,624
V-Taft-P1B-Buttonwillow	1	Closed	Apr-2017 A	-	1,419
V-Taft-P1B-7th Standard	1	Closed	Sep-2017 A	-	1,357
V-Taft-P1B-Hageman & Runfro	2	Closed	Nov-2018 A	-	8,150
V-Taft-P1B-Sycamore	1	Closed	Aug-2017 A	-	1,340
V-Victorville COMMS-P1B-MLV11	1	Closed	Oct-2018 A	-	309
V-Victorville COMMS-P1B-MLV12	1	Closed	Nov-2017 A	-	529
V-Wilmington-P1B Eubank Stn	2	Closed	Mar-2018 A	-	780
V-Wstrn Del Rey Bdle-P1B-Mississippi & Armacost	1	Closed	Nov-2017 A	-	495
	11	Future Filing	I .		
V-SL33-120-GRC-Rinaldi Valjean	1	3-Detailed Design & Procurement	Apr-2024	41	1,028
V-SL35-20-GRC-Bristol and Jamboree	3	3-Detailed Design & Procurement	Aug-2023	26	
V-SL35-20-GRC-University and Jamboree	1	3-Detailed Design & Procurement	Sep-2023	51	976
V-SL36-1007-GRC-W Betteravia Rd	2	3-Detailed Design & Procurement	Jul-2023	84	635
V-L6905-7.93-0	1	2-Preliminary Design & Option Selection	Feb-2024	15	256
V-L6905-15.99-0	1	2-Preliminary Design & Option Selection	Apr-2024	15	283
V-L6914-GRC-Dowden and Kershaw	1	2-Preliminary Design & Option Selection	Nov-2023	12	214
V-6921-GRC-Blair and Young	1	2-Preliminary Design & Option Selection	Nov-2023	9	158
V-L8123-GRC-Beech and Petrol	1	4-Construction	Feb-2023 A	224	1,341
V-L8123-GRC-Reina Rd	1	4-Construction	Feb-2023 A	266	1,576
V-REG Stn Retrofit-GRC-BFP1-Bundle	175	4-Construction	Mar-2023 A	98	690
V-Wilmington-P1B Lecouver Ave & F St	3	5-Close-Out	Oct-2018 A	4	
Total SoCalGas Active Valve Projects	-			4,135	

Table 2 - SDG&E Active Valve Projects

Valve Project	PSEP Valves ⁽¹⁾	Project Lifecycle Stage ⁽²⁾	Construction Start Date ⁽³⁾	Actuals ⁽⁴⁾	Project-to-Date Actuals ⁽⁴⁾
				(in \$1,000)	(in \$1,000)
	2018	Reasonableness Review Applicatio	n (A.18-11-010)		
V-1600 Bundle	16	Closed	Dec-2014 A	-	444
V-3010 Bundle	9	Closed	Dec-2014 A	-	282
V-3100 and 2010 FM	2	Closed	Oct-2016 A	-	279
V-3600 Bundle	12	Closed	Mar-2015 A	-	5,320
V-49-28	1	Closed	Oct-2016 A	-	1,772
		2024 GRC Application (A.22-05	-015)		
V-1601 Ultrason	1	Closed	Apr-2018 A	-	823
V-49-11 & 49-27	1	Closed	Sep-2016 A	-	1,906
V-49-16 RCV	4	Closed	Aug-2017 A	-	2,291
V-49-18 MVH	1	Closed	Oct-2017 A	-	867
V-49-23	1	Closed	Sep-2018 A	-	2,644
V-49-32-L RCV	1	Closed	Aug-2016 A	-	2,497
Total SDG&E Active Valve Projects				-	19,124

Tables 1 and 2 - Project Footnotes:

- (1) Number subject to change based on design and constructability. Backflow Prevention (BFP2) and Flow Meters (FM) are for check valves, regulatory station modifications and communication sites. Counts do not include BFP1 (regulator station modification) projects.
- (2) Project Lifecycle Stage represents the stages of a pipeline project's lifecycle: Stage 1-Initiation & Business Case, Stage 2-Preliminary Design and Option Selection & Option Selection, Stage 3-Detailed Design and Procurement, Stage 4-Construction, Stage 5-Close-out, and Closed. As of October 2020, Stage 1 is renamed to "Initiation & Business Case", Stage 2 is renamed to "Preliminary Design and Option Selection & Option Selection" and Stage 3 is renamed to "Detailed Design & Procurement".
- (3) The "A" at the end of the date indicates that construction has begun or completed.
- (4) Total project-to-date costs include direct costs, indirect costs, and applicable loaders.
- (5) TBD Information will be updated in the future.

Table 3 - SoCalGas Valve Projects Remediated or Removed

Valve Project	Actuals ⁽¹⁾ (in \$1,000)	Project-to-Date Actuals ⁽¹ (in \$1,000)
V-L115-P1B-Walnut		
	-	154
V-235-198.20	-	0
V-L247 Goleta-P1B	-	59
V-L2002-P1B	-	7
V-L37-18F	-	0
V-SL38-504-GRC-Hanford Armona And Front	-	(0
V-SL43-121-GRC-UCLA South	-	0
V-L3000-GRC-Mercury Mtn	-	(0
V-L4002 MP 67.00 MLV	-	395
V-L4002 MP 72.70-P1B	-	0
V-L4000-P1B-Cajon Junction	-	0
V-L4002 MP 86.44-FM-P1B	-	0
V-L765-GRC-Farragut & Anaheim	-	0
V-L765-GRC-Abbot & Atlantic	-	0
V-L765-P1B-Fairmont & Faircourt	-	(0
V-L765-P1B-Mission & Workman	-	C
V-L85 Templin Highway MP 137.99-P1B	-	60
V-L8109-GRC-Apache Canyon	-	17
V-L8109-GRC-Arundell	-	(0
V-L8109-GRC-Casita Springs	-	(0
V-L8109-GRC-Hall Canyon	-	(0
V-L8109-GRC-Sheep Camp	-	(C
V-Aviation-GRC-190th & Green	-	C
V-Blythe COMMs-P1B	-	C
V-Blythe-GRC-Shaver Summit	-	(0
V-Blythe-P1B-Desert Center Station	-	(0
V-CABAZON-GRC-DEEP CREEK RD	-	-
V-Glendale-GRC-Ave 59	0	491
V-Goleta-P1B-More Ranch Rd	-	128
V-Lampson Check Valves-P1B	-	20
V-Los Alamitos	-	250
V-Needles COMMs-P1B	-	(0
V-SFV Olympic-GRC-Chatsworth St	-	(0
V-Pico-GRC-Eastern And Commerce	-	363
V-Quigley Station	-	108
V-Rainbow CV-P1B-Rancho California & Margarita	-	C
V-Yorba Station-P1B	-	16
Total SoCalGas Valve Projects Remediated or Removed	0	2,068

Tables 3 - Project Footnotes:

 $(1) Total\ project-to-date\ costs\ include\ direct\ costs,\ indirect\ costs,\ and\ applicable\ loaders.$

SoCalGas and SDG&E PSEP Monthly Pipeline Safety Plan Status Report to the Commission for April 2023 Appendix C - SoCalGas/SDG&E Records Review and Interim Safety Measure Costs as of April 2023

Table 1 - SoCalGas Records Review and Interim Safety Measure Costs

Cost Type	Actuals ⁽¹⁾ (in \$1,000)	Project-to-Date Actuals ⁽¹⁾ (in \$1,000)
Leak Survey and Pipeline Patrol	-	1,820
Records Review	-	15,822
Pressure Protection Equipment	-	312
Other Remediation	-	482
Total SoCalGas Records Review and Interim Safety Measure Costs	-	18,436

Table 2 - SDG&E Records Review and Interim Safety Measure Costs

Cost Type	Actuals ⁽¹⁾ (in \$1,000)	Project-to-Date Actuals ⁽¹⁾ (in \$1,000)
Leak Survey and Pipeline Patrol	-	107
Records Review	-	1,307
Pressure Protection Equipment	-	5
Other Remediation	-	2
Total SDG&E Records Review and Interim Safety Measure Costs	-	1,422

Tables 1 and 2 - Footnotes:

 $(1) \ Total \ project-to-date \ costs \ include \ direct \ costs, \ indirect \ costs, \ and \ applicable \ loaders.$

Table 1 - SoCalGas Cost Summary

Cost Type	Actuals ^(c) (in \$1,000)	Project-to-Date Actuals ^(c) (in \$1,000)
Total Pipeline Project Costs	15,03	1,997,224
Active Pipeline Projects ^{A-K}	15,03	1,995,376
Remediated or Removed Pipeline Projects	(1	1,849
Total Valve Project Costs	4,13	5 571,532
Active Valve Projects ^{A-C, F-K}	4,13	5 569,465
Remediated or Removed Valve Projects		0 2,068
Total Records Review and Interim Safety Measure Costs ^{A-E}		0 18,436
Total Pipeline and Valve Other Costs	5	4 33,501
Methane Detectors		- 375
Communications ⁽¹⁾		-
Construction ⁽¹⁾	30	1,207
Engineering ⁽¹⁾		- (0)
Training ⁽¹⁾		-
Gas Control ⁽¹⁾		-
Environmental ⁽¹⁾		-
Supply Management ⁽¹⁾		2,236
General Administration ⁽¹⁾		- 18,229
Program Management Office ⁽¹⁾	19	11,454
GRAND TOTAL SOCALGAS PSEP PROJECT COST	19,22	2,620,694

Table 2 - SDG&E Cost Summary

Cost Type	Actuals ^(c) (in \$1,000)	Project-to-Date Actuals ^(c) (in \$1,000)
Total Pipeline Projects	4,915	887,275
Active Pipeline Projects ^{A-K}	4,915	887,275
Remediated or Removed Pipeline Projects	O	(0)
Total Valve Projects	0	19,124
Active Valve Projects ^{A-C, F-K}	O	19,124
Remediated or Removed Valve Projects	n/a	n/a
Total Records Review and Interim Safety Measure Costs ^{A-E}	-	1,422
Other Costs	(19)	3,979
Methane Detectors	-	117
Communications ⁽¹⁾	-	8
Construction ⁽¹⁾	-	0
Engineering ⁽¹⁾	-	(0)
Training ⁽¹⁾	-	(0)
Gas Control ⁽¹⁾	-	(0)
Environmental ⁽¹⁾	-	0
Supply Management ⁽¹⁾	-	2,805
General Administration ⁽¹⁾	-	1,041
Program Management $Office^{(1)}$	(19)	7
GRAND TOTAL SDG&E PSEP PROJECT COST	4,896	911,800

Tables 1 and 2 - Project Footnotes:

(1) General Management and Administration (GMA) pools. Dollars accumulated in GMA pools will be distributed to specific PSEP projects as work occurs on those specific projects. In addition,

Table 1 and 2 - Overall Financial Notes:

- (A) Costs reflect actuals for the month of April 2023 and project-to-date costs from May 2012 to April 2023.
- (B) Project costs do not reflect year-to-date actuals. There is some lag time in getting costs posted.
- (C) Total project-to-date costs include direct costs, indirect costs, and applicable loaders.
- (D) As of April 2023, the SoCalGas balance in the Pipeline Safety and Reliability Memorandum Account (PSRMA) reflects a balance of \$671 which includes regulatory account interest and is reduced for costs incurred prior to February 24, 2011 (i.e., the effective date of R.11-02-019), and reflects approximately \$46.9 million of amortization revenues to-date.
- (E) As of April 2023, the SDG&E balance in the Pipeline Safety and Reliability Memorandum Account (PSRMA) reflects a balance of \$549 which includes regulatory account interest and is reduced for costs incurred prior to February 24, 2011 (i.e., the effective date of R.11-02-019).
- (F) As of April 2023, the SoCalGas balance in the Safety Enhancement Expense Balancing Account (SEEBA) reflects a balance of \$5,749,395 which includes balancing account interest and reflects approximately \$155.2 million of amortization revenues to-date.
- (G) Pursuant to D.16-08-003, SoCalGas and SDG&E are authorized interim rate recovery of 50% of the recorded balances, reduced by amounts currently under review by the Commission, in their SEEBA, Safety Enhancement Capital Cost Balancing Account (SECCBA) and PSRMA.
- (H) As of April 2023, the SDG&E balance in the Safety Enhancement Expense Balancing Account (SEEBA) reflects a balance of \$10,928,605 which includes balancing account interest and approximately \$12.9 million of amortization revenues to-date.
- (I) As of April 2023, the SoCalGas balance in the Safety Enhancement Capital Cost Balancing Account (SECCBA) reflects a balance of \$127,551,022 which includes balancing account interest and reflects approximately \$611.2 million of amortization revenues to-date.
- (J) As of April 2023, the SDG&E balance in the Safety Enhancement Capital Cost Balancing Account (SECCBA) reflects a balance of \$128,673,889 which includes balancing account interest and approximately \$203.3 million of amortization revenues to-date.
- (K) As of April 2023, the SoCalGas balance in the Pipeline Safety Enhancement Plan (Phase 2) Memorandum Account (PSEP-P2MA) reflects a balance of \$4,804,957 which includes balancing account interest.